

DIVISION OF COMMUNITY DEVELOPMENT

Report On:

Legislation 0252-25

Amending Resolution CAP-35-18 by Approving a Two-
Year Extension of Sihasin Funds for Chapter Projects

Prepared For:

Resource and Development Committee

Presented By:

Candice Yazzie, Division Director

Rena Dodson, Deputy Division Director

Michele Peterson, CPMD Department Manager

March 31, 2026



TABLE OF CONTENTS

1. Legislation 0252-25
2. Project Listing
3. Projects with no Progress
4. Sihasin Change Forms 2018-2021
5. Sihasin Projects Listing- Prepared by General Accounting



1. Legislation 0252-25

LEGISLATIVE SUMMARY SHEET

Tracking No. 0252-25

DATE: October 31, 2025

TITLE OF RESOLUTION: AN ACTION RELATING TO HEALTH, EDUCATION AND HUMAN SERVICES, RESOURCES AND DEVELOPMENT, BUDGET AND FINANCE AND NAABIK'ÍYÁTI' COMMITTEES AND NAVAJO NATION COUNCIL; AMENDING RESOLUTION CAP-35-18 BY APPROVING A TWO-YEAR EXTENSION FOR THE EXPENDITURE OF SÍHASIN FUNDS FOR CHAPTER PROJECTS

PURPOSE: This proposed resolution approves a two-year extension to Resolution CAP-35-18.

FINAL AUTHORITY: Navajo Nation Council

VOTE REQUIREMENT: Simple Majority


This written summary does not address recommended amendments as may be provided by the standing committee. The Office of Legislative Counsel requests each Council Delegate to review the proposed resolution in detail.

5-DAY BILL HOLD PERIOD:
Website Posting Time/Date: 10:35Am; 11-05-25
Posting End Date: 11-10-25
Eligible for Action: 11-11-25

Health Education & Human Services Committee
Thence
Resources & Development Committee
Thence
Budget & Finance Committee
Thence
Naabik'iyáti' Committee
Thence
Navajo Nation Council

1 ROPOSED NAVAJO NATION COUNCIL RESOLUTION
2 25th NAVAJO NATION COUNCIL - Third Year, 2025

3
4 Introduced By:

5 

6
7 (Prime Sponsor)

8
9 Tracking No. 0252-25

10
11 AN ACTION
12 RELATING TO HEALTH, EDUCATION AND HUMAN SERVICES, RESOURCES
13 AND DEVELOPMENT, BUDGET AND FINANCE AND NAABIK'ÍYÁTI'
14 COMMITTEES AND NAVAJO NATION COUNCIL; AMENDING RESOLUTION
15 CAP-35-18 BY APPROVING A TWO-YEAR EXTENSION FOR THE
16 EXPENDITURE OF SÍHASIN FUNDS FOR CHAPTER PROJECTS

17
18 BE IT ENACTED:

19
20 SECTION ONE. AUTHORITY

- 21 A. The Health, Education and Human Services Committee of the Navajo Nation Council is
22 empowered to provide legislative oversight on matters involving health, social services,
23 education, general governmental services and human services. 2 N.N.C. § 400(C)(1).
24 B. The Resource and Development Committee of the Navajo Nation Council is empowered
25 to exercise oversight authority on matters involving roads and transportation,
26 communications and utilities, information technology, chapter activities, economic and
27 community development, rights-of-way, public utilities and housing. 2 N.N.C. § 500(C).
28 C. The Budget and Finance Committee of the Navajo Nation Council is empowered to
29 review and recommend to the Navajo Nation Council the budgeting, appropriation,
30

1 investment, and management of all funds and to coordinate and review all fiscal, financial
2 and investment activities of the Navajo Nation. 2 N.N.C. §§ 301(B)(2) and (5).

3 D. The Naabik'íyáti' Committee of the Navajo Nation Council is empowered to review all
4 proposed legislation which requires final action by the Navajo Nation Council. 2 N.N.C.
5 § 164(A)(9).

6 E. The Navajo Nation Council is the governing body of the Navajo Nation. 2 N.N.C. §
7 102(A).

8
9 **SECTION TWO. FINDINGS**

10 A. On April 17, 2018, the Navajo Nation Council approved Resolution CAP-35-18,
11 establishing the Síhasin Fund Powerline and Chapter Projects Expenditure Plan, to fund
12 powerline, waterline and capital projects throughout the Navajo Nation.

13 B. The Resolution CAP-35-18 Projects, depending on their readiness, were grouped into
14 funding cycles: (1) Navajo Tribal Utility Authority ("NTUA") powerline and waterline
15 projects for the First Year distribution were to receive funding no later than the end of
16 Fiscal Year 2018; (2) NTUA powerline and waterline projects for Second and Third Year
17 distribution were to receive funding no later than the end of the first quarter of the
18 respective Fiscal Year; (3) Chapter and Non-NTUA Powerline Projects for the First Year
19 were to receive funding no later than the end of the third quarter of Fiscal Year 2018; (4)
20 Chapter and Non-NTUA Powerline Projects for the Second and Third Year distribution
21 were to receive funding by the end of the first quarter of the respective Fiscal Year.
22 Resolution CAP-35-18, Section Four (A)(2) and (3).

23 C. All Resolution CAP-35-18 project funds, regardless of the year funded, were initially
24 required to be spent or encumbered within twenty-four (24) months of distribution by the
25 Office of the Controller to the Capital Projects Management Department (CPMD), Local
26 Governance Act ("LGA") Certified Chapter, or NTUA; any project funds not spent or
27 encumbered within twenty-four (24) months of distribution are to be reverted or
28 reallocated to the Síhasin Fund. Resolution CAP-35-18, Section Four (A)(3)(g).

29 D. Resolution CAP-35-18 deadlines were extended to forty-eight (48) months then to
30 seventy-two (72) months through Resolutions CJA-03-21 and CMY-45-23, respectively.

- 1 E. The Navajo Nation Division of Community Development, Division Director Candice
2 Yazzie, requested the Navajo Nation Council amend Resolution CAP-35-18 to authorize
3 an additional two-year extension for the expenditure of Sihasin Funds allocated to Navajo
4 Nation Chapters. This memorandum, dated September 22, 2025, is attached as **Exhibit**
5 **A**, and includes Resolution CAP-35-18.
- 6 F. Director Yazzie indicated, the “current timeframe limits expenditures to Year One, which
7 has expired, and Year Two, which will expire in December 2025. We propose extending
8 the expenditure period for an additional two years to allow Chapters continued access to
9 their approved Sihasin project funds. This extension will provide Chapters the necessary
10 time to adequately plan, coordinate, and implement their projects while meeting
11 procurement laws, environmental review requirements, design processes, and
12 construction timelines. A two-year extension ensures responsible use of funds and
13 supports the successful completion of community development projects as originally
14 intended under the Sihasin Fund legislation.”
- 15 G. A two-year extension for the expenditure of Sihasin Funds approved in Resolution CAP-
16 35-18 will allow chapters to complete previously approved projects.

17
18 **SECTION THREE. AMENDING RESOLUTION CAP-35-18**

- 19 A. The Navajo Nation hereby extends the project completion deadline and time frames set
20 forth in Resolution CAP-35-18, as amended by Resolutions CJA-03-21 and CMY-45-23,
21 from seventy-two (72) months to ninety-six (96) months.
- 22 B. The Navajo Nation also amends Resolution CAP-35-18, Section Two, Paragraph S(4),
23 as amended by Resolution CJA-03-21 and CMY-45-23, as follows:
- 24 4. All of the proposed projects were vetted by CPMD and NTUA, respectively,
25 for project readiness before being apportioned into the three-year plans based on
26 project readiness status; therefore, if the funding for a project is not spent or
27 encumbered within ~~seventy-two (72)~~ ninety-six (96) months of distribution, the
28 project funds should revert to the Sihasin Fund; and
- 29 C. The Navajo Nation also hereby amends Resolution CAP-35-18, Section Four, Paragraph
30 A (2) (d), as amended by Resolution Nos. CJA-03-21 and CMY-45-23, as follows:

1 d. Any individual Powerline or Waterline project funds that are not spent or
2 encumbered within ~~seventy-two (72)~~ninety-six (96) months of distribution to
3 NTUA shall be returned to the Síhasin Funds; and

4 D. The Navajo Nation hereby also amends CAP-35-18, Section Four, Paragraph A(3)(g), as
5 amended by Resolutions CJA-03-21 and CMY-45-23, as follows:

6 g. Any individual Chapter or non-NTUA Powerline Project funds that are not
7 spent or encumbered within ~~seventy-two (72)~~ninety-six (96) months of
8 distribution to CPMD or transfer to a LGA Certified Chapter shall be returned to
9 the Síhasin Fund;

10
11 **SECTION FOUR. EFFECTIVE DATE**

12 This Action shall become effective pursuant to 2 N.N.C. § 221(B).

13
14 **SECTION FIVE. DIRECTIVES**

15 A. The Capital Projects Management Department, Office of the Controller, Office of
16 Management & Budget, Division of Community Development, and LGA Certified
17 Chapters, as well as NTUA, shall take all steps necessary to expeditiously revise, if
18 necessary, applicable Memoranda of Agreement to reflect these amendments to
19 Resolution CAP-35-18, as amended by Resolutions CJA-03-21 and CMY-45-23.

20 B. All Navajo Nation programs named in this legislation, as well as NTUA and LGA
21 Certified Chapters, shall be held accountable for the implementation of these
22 amendments to Resolution CAP-35-18, as amended by Resolutions CJA-03-21 and
23 CMY-45-23, and the continued progress of tasks under their responsibility and control
24 and shall participate in work group meetings, if any, necessary to expeditiously
25 implement the Síhasin Fund Powerline and Chapter Projects Expenditure Plan.



The Navajo Nation DR. BUU NYGREN

EXHIBIT

tabbies

A

Yideeskáądi Nitsáhákees | *Think for the Future*

MEMORANDUM

TO: Honorable Chairwoman Jesus
Resource and Development Committee
THE NAVAJO NATION COUNCIL

FROM: 
Candice Yazzie, Division Director
Division of Community Development
EXECUTIVE BRANCH

DATE: September 22, 2025

SUBJECT: Request to Amend CAP-35-18 to Provide a Two-Year Extension for the Expenditure of Sihasin Funds for Chapters

We respectfully request an amendment to Navajo Nation Council Resolution CAP-35-18 to authorize a **two-year extension** for the expenditure of Sihasin Funds allocated to Chapters. The current timeframe limits expenditures to Year One, which has expired, and Year Two, which will expire in December 2025. We propose extending the expenditure period for an additional two years to allow Chapters continued access to their approved Sihasin project funds.

This extension will provide Chapters the necessary time to adequately plan, coordinate, and implement their projects while meeting procurement laws, environmental review requirements, design processes, and construction timelines. A ~~one~~^{two}-year extension ensures responsible use of funds and supports the successful completion of community development projects as originally intended under the Sihasin Fund legislation.

Thank you and if you have any questions, please contact me at (928) 871-7182.

Attached: Resolution No. CAP 35-18, Sihasin Fund Balance -Jan. 2025



MEMORANDUM

TO: Honorable Arbin Mitchell
Law and Order Committee
25th Navajo Nation Council

FROM: K. A. Lowell
Kristen A. Lowell, Principal Attorney
Office of Legislative Counsel

DATE: October 31, 2025

RE: AN ACTION RELATING TO HEALTH, EDUCATION AND HUMAN SERVICES, RESOURCES AND DEVELOPMENT, BUDGET AND FINANCE AND NAABIK'ÍYÁTI' COMMITTEES AND NAVAJO NATION COUNCIL; AMENDING RESOLUTION CAP-35-18 BY APPROVING A TWO-YEAR EXTENSION FOR THE EXPENDITURE OF SÍHASIN FUNDS FOR CHAPTER PROJECTS

Per your request, the Office of Legislative Counsel has prepared the above-referenced proposed legislation and associated legislative summary sheet. Based on existing law, the legislation as drafted is legally sufficient. However, as with all legislation, the proposed resolution is subject to review by the courts in the event of a challenge.

The Office of Legislative Counsel recommends the appropriate standing committee(s) reviews based on the authority of the standing committees outlined in 2 N.N.C. §§ 301, 401, 501, 601, and 701. Nevertheless, "the Speaker of the Navajo Nation Council shall introduce [the proposed resolution] into the legislative process by assigning it to the respective oversight committee(s) of the Navajo Nation Council having authority over the matters for proper consideration. 2 N.N.C. § 164(A)(5).

Please review the proposed legislation to ensure it is drafted to your satisfaction. If you approve, please sign as "Primary Sponsor" and submit it to the Office of Legislative Services where the proposed legislation will be given a tracking number and referred to the Office of the Speaker. If the proposed legislation is unacceptable to you, please contact me at the Office of Legislative Counsel and advise me of any revisions requested.

25-476-1

THE NAVAJO NATION
LEGISLATIVE BRANCH
INTERNET PUBLIC REVIEW PUBLICATION



LEGISLATION NO: _0252-25_

SPONSOR: Arbin Mitchell

TITLE: An Action Relating to Health, Education and Human Services, Resources and Development, Budget and Finance and Naabik'iyáti' Committees and Navajo Nation Council; Amending Resolution CAP-35-18 by Approving a Two-Year Extension for the Expenditure of Síhasin Funds for Chapter Projects

Date posted: November 05, 2025 at 10:35AM

Digital comments may be e-mailed to comments@navajo-nsn.gov

Written comments may be mailed to:

**Executive Director
Office of Legislative Services
P.O. Box 3390
Window Rock, AZ 86515
(928) 871-7586**

Comments may be made in the form of chapter resolutions, letters, position papers, etc. Please include your name, position title, address for written comments; a valid e-mail address is required. Anonymous comments will not be included in the Legislation packet.

Please note: This digital copy is being provided for the benefit of the Navajo Nation chapters and public use. Any political use is prohibited. All written comments received become the property of the Navajo Nation and will be forwarded to the assigned Navajo Nation Council standing committee(s) and/or the Navajo Nation Council for review. Any tampering with public records are punishable by Navajo Nation law pursuant to 17 N.N.C. §374 *et. seq.*

**THE NAVAJO NATION
LEGISLATIVE BRANCH
INTERNET PUBLIC REVIEW SUMMARY**

LEGISLATION NO.: 0252-25

SPONSOR: Honorable Arbin Mitchell

TITLE: An Action Relating to Health, Education and Human Services, Resources and Development, Budget and Finance and Naabik'iyáti' Committees and Navajo Nation Council; Amending Resolution CAP-35-18 by Approving a Two-Year Extension for the Expenditure of Síhasin Funds for Chapter Projects

Posted: November 5, 2025 at 10:35 AM

5 DAY Comment Period Ended: November 10, 2025

Digital Comments received:

Comments Supporting	1. Yvonne Murphy
Comments Opposing	<i>None</i>
Comments/Recommendations	<i>None</i>



**Legislative Secretary II
Office of Legislative Services**

November 12, 2025; 8:49 AM

Date/Time

From: Yvonne Murphy
Sent: Thursday, November 6, 2025 11:12 AM
To: comments
Subject: [EXTERNAL]Legislation 0252-25

CAUTION: EXTERNAL EMAIL This email originated from outside of the organization. Do not open attachments or click on links from unknown sources.

Respectfully requesting all Honorable Navajo Nation Council Delegates to support legislation 0252-25 sponsored by Hon. Delegate Arbin Mitchell - Amending CAP-35-18 for a two year extension of Shasin Chapter Projects.

I am the Tse Si Ani (Lupton) Chapter Manager and former Chapter President during the time CAP-35-18 was approved by the council. Appropriated amounts for chapter projects was \$310,630.00 for five projects: 1) 9402 Road Improvement, 2) Cemetery, 3) Housewiring, 4) Basketball Court Development, and 5) Warehouse Renovation.

Since 2018 to date, the chapter has not expended any of these funds. Challenges in expending funds have been due to: 1) acquiring business unit numbers for the projects. Business unit numbers were assigned in 2022. It took 4 years. 2) Locating and ensuring project amendments were completed and recorded at OMB. This is still an ongoing issue. 3) Loss of documents/unknown location of project documents between OMB/ OOC/DCD/Legislative Services Office.

Due to these challenges, the chapter has not been able to expend the funds. The chapter needs to locate funds and begin expending funds as soon as possible.

Whereby, I wholly support this legislation to amend CAP-35-18 for another two years and hopefully, the chapter will be able to utilize the funds.

Thank you,
Yvonne Murphy, Tse Si Ani Chapter Manager
Lupton, AZ

**HEALTH, EDUCATION AND HUMAN SERVICES COMMITTEE
25TH NAVAJO NATION COUNCIL**

**THIRD YEAR 2025
COMMITTEE REPORT**

Madame Speaker,


The **HEALTH, EDUCATION AND HUMAN SERVICES COMMITTEE** to whom has been assigned:

Legislation No. 0252-25: An Action Relating to Health, Education and Human Services, Resources and Development, Budget and Finance and Naabik'iyáti' Committees and Navajo Nation Council; Amending Resolution CAP-35-18 by Approving a Two-Year Extension for the Expenditure of Síhasin Funds for Chapter Projects.

Sponsor: Delegate Arbin Mitchell

Has had it under consideration and reports a **Do Pass** with no amendment and thence refers the legislation to the Resources and Development Committee.

Respectfully submitted,



Honorable Vince R. James, Chairperson
Health, Education and Human Services Committee
25th Navajo Nation Council

Date: November 17, 2025

Main Motion:

Motion: Honorable Helena Nez Begay

Second: Honorable Curtis Yanito

Vote: 3-2-1

HEALTH, EDUCATION AND HUMAN SERVICES COMMITTEE
Regular Meeting
November 17, 2025


Legislation No. 0252-25: An Action Relating to Health, Education and Human Services, Resources and Development, Budget and Finance and Naabik'iyáti' Committees and Navajo Nation Council; Amending Resolution CAP-35-18 by Approving a Two-Year Extension for the Expenditure of Síhasin Funds for Chapter Projects.

Sponsor: Delegate Arbin Mitchell


VOTE TALLY:

Main Motion:

Motion: Honorable Helena Nez Begay
Second: Honorable Curtis Yanito
Yea: Honorable Helena Nez Begay; Honorable Andy Nez; Honorable Germaine Simonson;
Nay: Honorable George Tolth, Honorable Curtis Yanito
Not Voting: Honorable Vince R. James (Presiding)
Excused:
Absent:
Vote: 3-2-1



Honorable Vince R. James, Chairperson
Health, Education and Human Services Committee
25th Navajo Nation Council



Angelita Benally, Legislative Advisor
Health, Education and Human Services Committee
Office of Legislative Services

2. Project Listing

Delagate	Chapter	Project	Year	Appropriated	Balance	Project Updates 12/9/25
Arviso, Steven R.	Church Rock	Multi-Purpose Building; Chap Renovation & Addition BFF-08-20 BFAP-08-24	to 3	\$694,444.00	\$694,444.44	Changed to Year 3; OMB Modular new schedule
Arviso, Steven R.	Iyanbito	Head Start Project	2	\$576,744.00	\$576,744.44	No Progress
Arviso, Steven R.	Iyanbito	Veterans	3	\$10,000.00	\$10,000.00	No Progress
Arviso, Steven R.	Iyanbito	Garden & Community Project	2	\$107,700.00	\$107,700.00	No Progress
Arviso, Steven R.	Mariano Lake	Multi-Purpose Building	1	\$391,045.00	\$322,967.80	Active: need funds currently in construction
Arviso, Steven R.	Mariano Lake	House Wiring	1	\$303,400.00	\$0.00	Completed 2020
Arviso, Steven R.	Pinedale	Veterans Building	1	\$694,444.00	\$0.00	Completed
Arviso, Steven R.	Smith Lake	Bay/Shop Building	1	\$694,444.00	\$694,444.44	No Progress
Arviso, Steven R.	Thoreau	Veterans Building	2	\$694,444.00	\$0.00	Completed
Begay, Helena Nez	Coppermine	Multipurpose Building	1	\$200,000.00	\$0.00	Contact chapter OMB
Begay, Helena Nez	Coppermine	Backhoe Increase \$50K BFAU-27-19	1	\$100,000.00	\$1,670.82	Completed/Closed Equipment Purchased and Delivered
Begay, Helena Nez	Coppermine	IV P/L RDCN-37-21	1	\$400,000.00	\$0.00	NTUA
Begay, Helena Nez	Coppermine	Western Navajo Pipeline, Fireflow, Storage WL Tank decrease \$50K BFAU-27-19	2	\$350,000.00	\$350,000.00	With Water
Begay, Helena Nez	Kaibeto	Kaibeto Design Infrastructure	2	\$370,000.00	\$370,000.00	No Progress
Begay, Helena Nez	Kaibeto	Powerline Project RDCN-37-21	1 & 2	\$680,000.00	\$0.00	Completed
Begay, Helena Nez	LeChee	Powerline Project	1 & 3	\$1,016,666.50	\$0.00	Completed
Begay, Helena Nez	Tonalea	Government Building	1	\$1,050,000.00	\$0.00	Completed
Begay, Norman	Alamo	Powerline/Waterline	1 & 2	\$1,388,888.89	\$1,256,560.00	No Progress - need docs. Fr. Chapt.
Begay, Norman	Ramah	Chapter Renovation	2	\$1,388,889.00	\$0.01	Completed: Opening House 12/23/2025
Begay, Norman	To'hajiilee	Road Improvement (N57)	1	\$1,388,889.00	\$0.00	Completed
Charles-Newton, Eugenia	Shiprock	Utility Hook-Up/Restroom Renovations	1	\$60,000.00	\$60,000.00	No Progress
Charles-Newton, Eugenia	Shiprock	Visitor Center	1	\$360,667.00	\$360,666.66	No Progress
Charles-Newton, Eugenia	Shiprock	Elderly Care Site	1	\$17,000.00	\$17,000.00	No Progress
Charles-Newton, Eugenia	Shiprock	Chapter Renovation	1 & 2	\$450,000.00	\$153,849.25	Active
Charles-Newton, Eugenia	Shiprock	South Side Incident Command Center	1	\$1,000,000.00	\$0.00	Active
Charles-Newton, Eugenia	Shiprock	Wellness Center	2	\$200,000.00	\$200,000.00	No Progress
Charles-Newton, Eugenia	Shiprock	Shiprock Cemetery	1	\$90,000.00	\$85,876.11	No Progress
Charles-Newton, Eugenia	Shiprock	Roads – Indian Village	1	\$318,000.00	\$44,300.00	Completed
Charles-Newton, Eugenia	Shiprock	15 Secure Land Designation	1	\$200,000.00	\$200,000.00	Planning
Charles-Newton, Eugenia	Shiprock	River Trail & Community Park (Nizhoni Park)	1	\$56,000.00	\$56,000.00	No Progress
Charles-Newton, Eugenia	Shiprock	Rural Addressing	1	\$100,000.00	\$57,821.25	Completed

Delagate	Chapter	Project	Year	Appropriated	Balance	Project Updates 12/9/25
Charles-Newton, Eugenia	Shiprock	S/R Mesa Bluff Farm Road N546	1	\$250,000.00	\$0.00	Completed
Charles-Newton, Eugenia	Shiprock	South Wastewater Extension	1	\$100,000.00	\$100,000.00	No Progress
Charles-Newton, Eugenia	Shiprock	Senior Center	1	\$80,000.00	\$80,000.00	No Progress
Charles-Newton, Eugenia	Shiprock	New Traffic Lights	1	\$200,000.00	\$46,158.80	Completed
Charles-Newton, Eugenia	Shiprock	Plan/Design 36 acre Tract	1	\$85,000.00	\$85,000.00	No Progress
Charles-Newton, Eugenia	Shiprock	Widening San Francisco Peak Blvd. Deleted BFMY-16-21	1	\$250,000.00	\$0.00	Deleted
Charles-Newton, Eugenia	Shiprock	New Project Skateboard BFMY-16-21	3	\$100,000.00	\$100,000.00	No Progress
Charles-Newton, Eugenia	Shiprock	Mesa Bluff Farm Road Project	3	\$250,000.00	\$0.00	Completed
Claw, Shawna Ann	Chinle	Del Muerto Headstart Improvement	3	\$301,496.00	\$0.00	Withdrew Funding; Chapter Projects – Reports
Claw, Shawna Ann	Chinle	N7 Solar Street Light	1	\$50,000.00	\$0.00	Withdrew Funding; Chapter Projects – Reports
Claw, Shawna Ann	Chinle	N7 Solar Street Light	2	\$1,735,534.00	\$1,735,534.45	Withdrew Funding; Chapter Projects – Reports
Claw, Shawna Ann	Chinle	Waterline & Sewerline– Spider Rock Phase 2.5 BFMY-16-22	1 to 2	\$50,000.00	\$50,000.00	NWD - need updates
Claw, Shawna Ann	Chinle	Water Well – Construction	1	\$50,000.00	\$50,000.00	NWD - need updates
Claw, Shawna Ann	Chinle	Water Well – Construction	3	\$600,000.00	\$600,000.00	NWD - need updates
Claw, Shawna Ann	Chinle	Waterline – Spider Rock Phase 2.5	3	\$1,379,636.00	\$1,379,636.00	NWD - need updates
Crotty, Amber Kanazbah	Beclabito	Fiber Optic – Broadband	1	\$708,333.00	\$708,333.00	Expired - No Progress No start Date
Crotty, Amber Kanazbah	Beclabito	Beclabito Road Project N5113	3 to 2	\$615,000.00	\$21,807.20	NNDOT
Crotty, Amber Kanazbah	Cove	Veterans Pavilion	2	\$130,000.00	\$130,000.00	Chapter Drawdown
Crotty, Amber Kanazbah	Cove	Senior Center	1	\$255,704.00	\$0.00	Chapter Drawdown & project is 95% completed
Crotty, Amber Kanazbah	Cove	Agriculture – Watershed Study	1	\$600,000.00	\$600,000.00	Chapter Drawdown Outstanding Invoice
Crotty, Amber Kanazbah	Red Valley	Transfer Station (Access Road)	1	\$200,000.00	\$2,885.06	Completed
Crotty, Amber Kanazbah	Toadlena/Two Grey Hills	ROW N19	1	\$600,000.00	\$60,000.00	Complete
Crotty, Amber Kanazbah	Tooh Haltsooi (Sheep Springs)	Multi-Purpose Building	1	\$682,630.00	\$682,630.00	No Progress
Crotty, Amber Kanazbah	Tse Ahaozti'i (Sanostee)	5010 Road Design	1	\$75,000.00	\$0.00	Completed
Curley, Crystalayne	Blue Gap/Tachee	1. New Chapter House 2. Sewer System and Lagoon Upgrade; 3. RENO now want to go back to reno to the chp. hse	1 to 3	\$530,000.00	\$530,000.00	Change Notice Request
Curley, Crystalayne	Low Mountain	Head Start Facility & Multipurpose Facility BFN-47-19	2	\$271,667.00	\$20,485.65	Currently in a WO, needs more funding and construction funds.
Curley, Crystalayne	Low Mountain	Multipurpose Building BFN-47-19	2	\$325,000.00	\$325,000.00	Currently in Design
Curley, Crystalayne	Many Farms	Market Study	2	\$265,000.00	\$265,000.00	No Progress
Curley, Crystalayne	Many Farms	Powerline Phase II	1 & 2	\$265,000.00	\$0.00	Completed
Curley, Crystalayne	Nazlini	Senior Center	2	\$1,980,000.00	\$0.00	Closed & Completed Chapter (Grant Agreement)
Curley, Crystalayne	Tselani/Cottonwood	Powerline Ext Ph I, II, & Scattered	2	\$265,000.00	\$0.00	Completed

Delegate	Chapter	Project	Year	Appropriated	Balance	Project Updates 12/9/25
Curley, Crystalayne	Tselani/Cottonwood	Waterline	3	\$265,000.00	\$0.00	Construction
Daniels, Herman Daniels	Navajo Mountain	Powerline Project	2 & 3	\$1,041,667.00	\$0.00	Completed
Daniels, Herman Daniels	Oljato	Powerline Project	2 & 3	\$1,041,666.66	\$0.00	Completed
Daniels, Herman Daniels	Shonto	Powerline	2 & 3	\$1,041,666.66	\$0.00	Completed
Daniels, Herman Daniels	Ts'ah Bii Kin (Inscription House)	House Wiring	2 & 3	\$100,000.00	\$0.00	Completed
Daniels, Herman Daniels	Ts'ah Bii Kin (Inscription House)	Powerline Extension	3	\$725,667.00	\$0.00	Active; near-complete drawdown
Daniels, Herman Daniels	Ts'ah Bii Kin (Inscription House)	Solid Waste Transfer Station	3	\$330,000.00	\$0.00	Active; noted reverts
James, Vince R.	Cornfields	Green House	1 to 2	\$1,000.00	\$1,000.00	Chapter for Withdrawal
James, Vince R.	Cornfields	Community/Veterans Cemetery	1	\$66,333.00	\$66,333.33	Need GA Chapter
James, Vince R.	Cornfields	Veterans Organization Courtyard	1	\$150,000.00	\$150,000.00	Need GA Chapter
James, Vince R.	Cornfields	DeerPoint Development Decrease \$50K BFN-36-19 BFMY-14-24	3	\$250,000.00	\$250,000.00	Need GA Chapter
James, Vince R.	Cornfields	Backhoe Purchase Increase \$50K BFN-36-19	1	\$90,000.00	\$0.00	Completed
James, Vince R.	Cornfields	Rural Addressing LRACE-911 BFN-44-19	1	\$10,000.00	\$10,000.00	Need GA Chapter
James, Vince R.	Cornfields	Sunrise Low Water Crossing (Road)	2	\$266,000.00	\$266,000.00	With NNDOT
James, Vince R.	Cornfields	Waterline	2	\$150,000.00	\$150,000.00	Pre-Design (ROW); Need GA Chapter
James, Vince R.	Ganado	Senior Center Building	2	\$833,333.00	\$0.34	Completed and Closed
James, Vince R.	Jeddito	Bathroom Addition (Goldwater Loop) RDCS-39-25	2	\$363,134.00	\$14,135.21	Completed, funds Change Notice to CHP reno
James, Vince R.	Jeddito	Bathroom Addition (Upper Highland/Sitting Rock) RDCS-39-25	2	\$363,134.00	\$14,135.22	Completed, Funds change Notice to CHP Reno
James, Vince R.	Jeddito	Backhoe Purchase	1	\$107,065.00	\$14,343.74	Completed/Closed
James, Vince R.	Kin Dah Lichii	Single-Phase Powerline Extension RDCN-37-21	2	\$371,729.00	\$0.00	Completed
James, Vince R.	Kin Dah Lichii	Powerline – Upper WS Extension RDCN-37-21 & RDCAP-03-23	2	\$366,873.00	\$0.00	Completed
James, Vince R.	Kin Dah Lichii	Chapter House Parking Lot	1	\$94,731.00	\$94,731.32	No Progress
James, Vince R.	Steamboat	Old Chapter Renovation (Stone Bldg.) BFO-33-19 Deleted	1	\$220,000.00	\$0.00	Deleted
James, Vince R.	Steamboat	Chapter Building Renovation BFO-33-19 Deleted	3	\$833,333.33	\$0.00	Deleted
James, Vince R.	Steamboat	Chapter Warehouse Deleted	2	\$213,333.33	\$0.00	Deleted
James, Vince R.	Steamboat	Chapter Renovation BFO-33-19 Added	2	\$833,333.33	\$833,333.33	Active
Jesus, Brenda	Oaksprings	Chapter Renovation and Addition	1 & 2	\$2,083,333.00	\$632,597.50	Active: Pending Contract Change
Jesus, Brenda	St. Michaels	Chapter House Renovation & Addition	1 to 2	\$2,083,333.00	\$12,886.95	Completed Contract extending January 2026
Johnson, Casey Allen	Cameron	Cultural Center Deleted BFAP-09-22		\$250,000.00	\$0.00	Project Deleted by BFAP-09-22
Johnson, Casey Allen	Cameron	Cultural Center Deleted BFAP-09-22		\$733,335.00	\$0.00	Project Deleted by BFAP-09-22
Johnson, Casey Allen	Cameron	Cultural Center Deleted BFAP-09-22		\$133,333.00	\$0.00	Project Deleted by BFAP-09-22

Delagate	Chapter	Project	Year	Appropriated	Balance	Project Updates 12/9/25
Johnson, Casey Allen	Cameron	Demonstration Farm Deleted BFAP-09-22		\$100,002.00	\$0.00	Project Deleted by BFAP-09-22
Johnson, Casey Allen	Cameron	New Project Demo Construction New Chp HSEBFAP-09-22	to 3	\$733,334.66	\$493,334.66	BFAP-09-22
Johnson, Casey Allen	Coalmine	Chapter House Repair – Temporary Modular Bldg	1	\$200,000.00	\$0.00	Completed/Closed
Johnson, Casey Allen	Coalmine	Chapter House Repair – Temporary Modular Bldg	1	\$533,333.00	\$0.00	Completed/Closed
Johnson, Casey Allen	Leupp	Powerline Project – Grand Falls	2	\$733,333.00	\$0.00	Completed
Johnson, Casey Allen	Leupp	Powerline Project – South Grand Falls NEW BFD-50-18	1	\$250,000.00	\$250,000.00	Active: Developing Subgrant Agreement
Johnson, Casey Allen	Tolani Lake	New Senior Center Replacement	2	\$733,333.00	\$733,333.00	No Progress
Johnson, Casey Allen	Tsidi To'ii (Birdsprings)	Powerline Ext Phase III	1	\$733,333.00	\$0.00	Completed
Johnson, Casey Allen	Leupp/Tsidi To'ii	Powerline	2	\$733,333.00	\$0.00	Completed
Johnson, Casey Allen	Leupp/Tsidi To'ii	Commercial Farm Project	1, 2 & 3	\$500,000.00	\$500,000.00	No Progress
Mitchell, Arbin	Houck	Bathroom Additions	1 & 2	\$315,000.00	\$10,706.42	Completed
Mitchell, Arbin	Houck	Cemetery Change BFN-40-20 to the Access	1	\$46,722.00	\$0.00	Completed
Mitchell, Arbin	Houck	Powerline Decreased: \$165,820.09 Cost Savings-RDCN-37-21	1 & 2	\$353,278.00	\$0.00	Completed/Closed
Mitchell, Arbin	Houck	9402 Road Improvement BFD-45-22 increase \$121,000.00	1	\$206,000.00	\$121,000.00	NNDOT
Mitchell, Arbin	Klagetoh	Head Start Project Deleted BFJN-19-21	1	\$400,000.00		Chapter
Mitchell, Arbin	Klagetoh	Metal Storage Building (Design, Construct & Equip.) ADDED BFJN-19-21	2	\$118,684.00	\$118,684.00	No Progress
Mitchell, Arbin	Klagetoh	Dedicated Internet Access (Design, Construct. & Equip.) 96,800.00 ADDED BFJN-19-21	2	\$96,800.00	\$96,800.00	No Progress
Mitchell, Arbin	Klagetoh	Scattered Powerline Extension ADDED BFJN-19-21	2	\$184,516.00	\$184,516.00	Active: Developing Subgrant Agreement to NTUA
Mitchell, Arbin	Nahatadzili	Shopping Center Deleted \$617,991.22 BFD-45.22	1	\$847,044.00	\$229,053.26	Deleted; changed to 3-year projects
Mitchell, Arbin	Tse'Si Ani (Lupton) Deleted BFN-39-20	Warehouse Renovation	1	\$68,795.00	\$0.00	Deleted BFN-39-20
Mitchell, Arbin	Tse'Si Ani (Lupton)	Cemetery	3	\$100,000.00	\$100,000.00	No Progress
Mitchell, Arbin	Tse'Si Ani (Lupton)	House Wiring	2	\$13,000.00	\$13,000.00	No Progress
Mitchell, Arbin	Tse'Si Ani (Lupton)	Powerline	1 & 2	\$95,110.49	\$0.00	Completed
Mitchell, Arbin	Tse'Si Ani (Lupton)Added BFJN-19-21 \$23,795 Added BFN-39-20 \$75,040	Road N 9402	3	\$98,835.00	\$98,835.00	No Progress
Mitchell, Arbin	Tse'Si Ani (Lupton) Deleted BFJN-19-21	Basketball Court Development	2	\$173,875.00	\$173,875.00	No Progress
Mitchell, Arbin	Tse'Si Ani (Lupton) Added BFJN-19-21	Chapter Renovation	3	\$30,000.00	\$30,000.00	No Progress
Mitchell, Arbin	Wide Ruins	Boggy Lake/Tanner Springs	1	\$200,000.00	\$0.00	Completed
Nez, Andy	Crystal	Water Storage Tank & Fire Pump Purchase/Installation	1	\$876,000.00	\$876,000.00	Active Project Water Contract Pending
Nez, Andy	Crystal	Green Knoll/Split Mesa WL & Storage	1 & 2	\$165,666.66	\$165,666.66	Pending Status Update
Nez, Andy	Fort Defiance	Solar Street Lights BFJY-12-19	1 to 2	\$972,025.00	\$0.00	Drawdown
Nez, Andy	Fort Defiance	Street Rehabilitation BFJY-12-19	1 to 2	\$69,642.00	\$0.00	Funds transferred to N01428; Drawdown completed

Delagate	Chapter	Project	Year	Appropriated	Balance	Project Updates 12/9/25
Nez, Andy	Fort Defiance	Solar Street Lights, Phase II & III	1	\$69,642.00	\$0.00	Drawdown to the chapter
Nez, Andy	Red Lake #18	Chapter Complex Added funds BFJY-11-19 \$720,000	3	\$1,041,667.00	\$0.00	Completed Plan and design
Nez, Andy	Red Lake #18	Utility System Upgrade Deleted BFJY-11-19	1	\$70,000.00	\$0.00	Deleted Project BFJY-11-19
Nez, Andy	Red Lake #18	Street Improvement Deleted Project BFJY-11-19	1, 2, & 3	\$650,000.00	\$0.00	Deleted Project BFJY-11-19
Nez, Andy	Sawmill	Bathroom Additions Deleted BFD-53-19	1	\$150,000.00	\$0.00	Deleted
Nez, Andy	Sawmill	Renovate Chapter House increase BFD-53-19 \$150,000 increased BFD-40-21 \$32,133.67	1 & 2	\$682,133.67	\$0.00	Completed
Nez, Andy	Sawmill	Powerline Ext.	1	\$120,000.00	\$0.00	Completed
Nez, Andy	Sawmill	N7 Road Rehab	1	\$239,533.00	\$0.00	Completed
Nez, Rickie	Nenahnezad	Multi-Purpose Renovation Deleted BFJN-24-25	2	\$694,444.00	\$0.00	Deleted by BFJN-24-25
Nez, Rickie	Nenahnezad	Chapter HSE Roof Repair BFJN-24-25	3	\$200,000.00	\$200,000.00	No Progress
Nez, Rickie	Nenahnezad	Warehouse BFJN-24-25	3	\$280,444.44	\$280,444.44	No Progress
Nez, Rickie	Nenahnezad	Farm Equipment Purchase BFJN-24-25	3	\$100,000.00	\$100,000.00	No Progress
Nez, Rickie	Nenahnezad	Skidsteer Purchase BFJN-24-25	3	\$114,000.00	\$114,000.00	No Progress
Nez, Rickie	Newcomb	Heliport Construction	1 & 2	\$439,637.00	\$0.10	Completed
Nez, Rickie	Newcomb	Sr. Center Renovation	1	\$228,189.00	\$0.00	Completed; Payment to Arviso Construction
Nez, Rickie	San Juan	Multi-Purpose Site Improvement BFAP-10-21 Change Proj to Road (N566/N361)	3	\$683,333.00	\$898.22	Completed NNDOT
Nez, Rickie	Tiis Tsoh Sikaad (Burnham)	Community Center	1 & 2	\$683,500.00	\$0.00	Completed
Nez, Rickie	Tse'Daa Kaan (Hogback)	New Chapter House (demo/design/construction/equip)	1 & 2	\$743,119.00	\$127,921.00	Active
Nez, Rickie	Upper Fruitland	Renovation – Walter Collins Multi-Purpose Bldg	2	\$694,444.00	\$694,444.44	No Progress
Notah, Nathan	Bahast'ah (Twin Lakes)	Massey Ferguson 2706E	1 to 3	\$55,000.00	\$17,371.16	Completed
Notah, Nathan	Bahast'ah (Twin Lakes)	Caterpillar 140M3 AWD Motor Grader	1 to 3	\$238,091.00	\$48,354.86	Completed
Notah, Nathan	Bahast'ah (Twin Lakes)	Caterpillar 420 F2 4WD Backhoe Loader	1 to 3	\$143,000.00	\$50,035.12	Completed
Notah, Nathan	Bahast'ah (Twin Lakes)	New Warehouse	1	\$328,242.00	\$328,242.33	Completed Plan and design completed
Notah, Nathan	Bahast'ah (Twin Lakes)	Road Maintenance	1	\$69,000.00	\$0.00	NNDOT
Notah, Nathan	Coyote Canyon	Bathroom Addition	1	\$126,315.00	\$0.00	Completed/Closed
Notah, Nathan	Coyote Canyon	Senior Citizen Center	1	\$109,000.00	\$69,612.17	Parking Lot
Notah, Nathan	Coyote Canyon	New Warehouse	2	\$38,563.00	\$38,563.00	Shortfall
Notah, Nathan	Coyote Canyon	New Chapter Tractor BFD-38-21 deceased \$11,517.76	1	\$50,000.00	\$11,517.76	Completed
Notah, Nathan	Coyote Canyon	Senior Center Van Deleted BFD-38-21	1	\$50,000.00	\$0.00	Pending Status Update
Notah, Nathan	Coyote Canyon	New Chapter Truck & Flatbed Decreased \$26,116.00 BFD-38-21	3	\$90,000.00	\$26,116.00	Completed
Notah, Nathan	Coyote Canyon	Parking Lot w/Landscape increased \$10,116 +69,612.17=\$79,728.17 BFD-38-21	3	\$119,455.00	\$53,986.00	Shortfall; Senior Center Parking Lot

Delagate	Chapter	Project	Year	Appropriated	Balance	Project Updates 12/9/25
Notah, Nathan	Coyote Canyon	N96 Road Improvement	1	\$250,000.00	\$0.00	NNDOT Completed
Notah, Nathan	Coyote Canyon	New Project Community Regional Waterline Extension BFD-38-21	3	\$61,517.76		No Progress
Notah, Nathan	Coyote Canyon	New Project Water Tank with Water Pump BFD-38-21	3	\$4,000.00		No Progress
Notah, Nathan	Coyote Canyon	New Project Dump Truck BFD-38-21	3	\$12,000.00		No Progress
Notah, Nathan	Mexican Springs	Massey Ferguson 2706E	1	\$45,000.00	\$6,517.76	Completed
Notah, Nathan	Mexican Springs	Deer Springs Road Improvement	1	\$667,000.00	\$0.00	Completed; Payment to McKinley County
Notah, Nathan	Mexican Springs	Road Maintenance, Culverts & Bridges BFS-31-22 New Badger Loop	1 to 3	\$121,333.00	\$100,575.06	No Progress
Notah, Nathan	Naschitti	New Warehouse	2	\$376,000.00	\$376,000.00	No Progress
Notah, Nathan	Naschitti	Cemetery Expansion Project BFN-35-22	1 TO 3	\$50,000.00	\$50,000.00	BFN-35-22: Project Year 1 moved to Year 3
Notah, Nathan	Naschitti	New Chapter Truck	1	\$73,333.00	\$37,218.33	Completed
Notah, Nathan	Naschitti	966MXE Wheel Loader	1	\$231,000.00	\$26.00	Completed
Notah, Nathan	Naschitti	Backhoe	1	\$103,000.00	\$7,706.00	Completed
Notah, Nathan	Tohatchi	Water Well Drilling Project	3	\$833,333.33	\$0.00	Completed
Parrish, Shaandiin	Chilchinbeto	Multi-Purpose/Museum Building	1 to 3	\$300,000.00	\$254,964.92	Active: Plan & design Sewer Line and construct
Parrish, Shaandiin	Chilchinbeto	Powerline – Assayi 2nd Phase RDCAP-03-23	1	\$1,071,766.00	\$0.00	Completed NTUA need updates
Parrish, Shaandiin	Dennehotso	Warehouse increaseed BFMY-15-24 \$140K	3	\$162,026.00	\$162,025.82	Shortfall; Chapter
Parrish, Shaandiin	Dennehotso	Veterans Park	2	\$225,000.00	\$225,000.00	Shortfall; Chapter
Parrish, Shaandiin	Dennehotso	Scattered Powerline Project	1 & 2	\$458,252.00	\$0.00	Compled and Closed NTUA
Parrish, Shaandiin	Dennehotso	Transfer Station Delected BFMY-15-24 Trfr Warehouse	1	\$40,000.00	\$0.00	Moved to Warehouse
Parrish, Shaandiin	Dennehotso	Transfer Station Delected BFMY-15-24 Trfr Warehouse	1	\$100,000.00	\$0.00	Moved to Warehouse
Parrish, Shaandiin	Kayenta	Multi-Purpose Building	1	\$350,000.00	\$350,000.00	No Progress
Parrish, Shaandiin	Kayenta	Diversion Dam Rehabilitation Deleted BFAP-12-21	1 to 3	\$1,344,623.00	\$0.00	Deleted; Changed project BFAP-12-21
Parrish, Shaandiin	Kayenta	Comb Ridge/EI Capitan Powerline New BFAP-12-21	1 to 3	\$1,344,623.00	\$0.00	Completed/Closed
Simonson, Germaine	Black Mesa	Powerline	1	\$1,472,929.00	\$0.00	RDCJY-24-20 - Completed NTUA
Simonson, Germaine	Forest Lake	Senior Center (Renov./Addition) BFF-05-22	1 to 3	\$500,000.00	\$17,907.01	Active Project will be purchasing
Simonson, Germaine	Hardrock	HVAC Unit	1	\$50,000.00	\$50,000.00	No Progress
Simonson, Germaine	Hardrock	Vehicle	1	\$74,886.00	\$74,886.00	No Progress
Simonson, Germaine	Hardrock	Wellness Equipment	1	\$44,940.00	\$44,940.00	No Progress
Simonson, Germaine	Hardrock	ADA	2	\$60,000.00	\$60,000.00	No Progress
Simonson, Germaine	Hardrock	Walk-In Shower	1	\$52,269.00	\$48,093.85	No Progress
Simonson, Germaine	Hardrock	Senior Center Facility Repairs	1	\$250,000.00	\$250,000.00	No Progress

Delagate	Chapter	Project	Year	Appropriated	Balance	Project Updates 12/9/25
Simonson, Germaine	Pinon	Dzilyjiin Public Safety Utility BFS-62-25 Deleted Project	3	\$400,000.00		BFS-62-25 Deleted Project
Simonson, Germaine	Pinon	Chapter Vehicle BFS-62-25 Deleted Project	1	\$50,000.00		BFS-62-25 Deleted Project
Simonson, Germaine	Pinon	Chapter Vehicle w/1000 gal. Water Tank	1	\$150,000.00	\$62,500.00	Completed
Simonson, Germaine	Pinon	Clearance for Withdrawal of Land for Community BFD-47-22 Deleted Added Plan/Design BFS-62-25 Deleted Project	1 to 3	\$10,000.00		BFS-62-25 Deleted Project
Simonson, Germaine	Pinon	Communication Systems Upgrade BFD-47-22 Deleted Added Plan/Design BFS-62-25 Deleted Project	1 to 3	\$150,000.00		BFS-62-25 Deleted Project
Simonson, Germaine	Pinon	Chapter House Perimeter Fencing BFD-47-22 Deleted added Plan/Design BFS-62-25 Deleted Project	1 to 3	\$21,660.00		BFS-62-25 Deleted Project
Simonson, Germaine	Pinon	House wiring/Bathroom Additions	1	\$25,000.00	\$1.57	Completed
Simonson, Germaine	Pinon	House wiring/Bathroom Additions BFS-62-25 Deleted Project	1	\$23,648.00		BFS-62-25 Deleted Project
Simonson, Germaine	Pinon	Dzilyjiin College Land Withdrawal BFS-62-25 Deleted Project	3	\$83,000.00		BFS-62-25 Deleted Project
Simonson, Germaine	Pinon	Scattered Powerline Project	2	\$180,000.00	\$0.00	Completed
Simonson, Germaine	Pinon	Rural Addressing BFS-62-25 Deleted Project	1	\$50,000.00		BFS-62-25 Deleted Project
Simonson, Germaine	Pinon	N8030 Road Project	3	\$68,334.00	\$0.00	Completed
Simonson, Germaine	Pinon	Chapter House Repairs BFS-62-25 Added Project	3	\$188,308.00	\$188,308.00	BFS-62-25 Added Project
Simonson, Germaine	Pinon	Community Housing BFS-62-25 Added Project	3	\$600,000.00	\$600,000.00	BFS-62-25 Added Project
Simonson, Germaine	Whippoorwill Springs	Chapter House Renovation	1	\$450,000.00	\$450,000.00	No Progress
Simpson, Danny	Huerfano	Senior Center	2	\$397,050.00	\$397,050.00	No Progress
Simpson, Danny	Tse'li'ahi' (Standing Rock)	Head Start	1	\$3,269,617.00	\$107,198.32	Active
Simpson, Danny	White Rock	Chapter Renovation	1	\$500,000.00	\$0.00	Completed; Contract with Arviso Construction
Slater, Carl Roessel	Lukachukai	Chapter Senior Center	1	\$86,427.00	\$0.00	Completed; Arviso
Slater, Carl Roessel	Lukachukai	Chapter Agriculture Building	2	\$70,000.00	\$70,000.00	No Progress
Slater, Carl Roessel	Lukachukai	Chapter Equipment	1	\$144,000.00	\$48,706.00	No Progress
Slater, Carl Roessel	Lukachukai	Chapter Roping Box	1	\$3,503.00	\$3,503.00	No Progress
Slater, Carl Roessel	Lukachukai	Chapter Equipment Manlift	1	\$39,500.00	\$39,500.00	No Progress
Slater, Carl Roessel	Lukachukai	Chapter Welding Machinery	1	\$7,000.00	\$7,000.00	No Progress
Slater, Carl Roessel	Lukachukai	Chapter Fencing	1	\$482,903.00	\$482,903.33	No Progress
Slater, Carl Roessel	Round Rock	Signage Proposal	1 to 3	\$33,199.00	\$33,198.50	BFN-37-22
Slater, Carl Roessel	Round Rock	Road Improvement Apache Co. 492	1, 2, & 3	\$461,153.69	\$0.00	BFAU-28-19
Slater, Carl Roessel	Round Rock	Road Improvement Apache Cty. 590	1, 2, & 3	\$338,533.94	\$0.00	BFAU-28-19
Slater, Carl Roessel	Tsaile/Wheatfields	Senior Center Rehabilitation (Facility)	2 & 3	\$367,255.00	\$46,795.62	Active
Slater, Carl Roessel	Tsaile/Wheatfields	Cemetery	1	\$20,032.00	\$20,032.12	No Progress
Slater, Carl Roessel	Tsaile/Wheatfields	Fencing of Tract	1	\$220,000.00	\$220,000.00	No Progress

Delagate	Chapter	Project	Year	Appropriated	Balance	Project Updates 12/9/25
Slater, Carl Roessel	Tsaile/Wheatfields	Rural Electrification – Horseshoe Canyon (PL Ext)	2	\$191,494.00	\$0.00	Completed
Slater, Carl Roessel	Tsaile/Wheatfields	Chapter Tract Master Plan	1	\$35,000.00	\$35,000.00	No Progress
Slater, Carl Roessel	Tse Ch'Izhi (Rough Rock)	Senior Center	1	\$245,333.00	\$518.00	Completed
Slater, Carl Roessel	Tse Ch'Izhi (Rough Rock)	Low Water Project	2	\$588,000.00	\$0.00	Plan/Design/Construction
Tolth, George	Ojo Encino	Eagle Spring Powerline Extension Project BFN-45-19	2	\$120,627.00	\$120,627.16	Changed to Year 3
Tolth, George	Pueblo Pintado	BadgerSprings Powerline Extension	3	\$284,841.00	\$284,840.84	Active Pending Right-of-Way (BIA)
Tolth, George	Whitehorse Lake	Powerline Extension	1	\$133,884.00	\$70,021.17	Active
Tolth, George	Casamero Lake	McKinley County Road 19	1	\$2,811,443.00	\$0.00	BFAP-09-22
Tolth, George	Counselor	Powerline Extension (Alamos Ridge) BFN-46-19	1 to 3	\$455,871.00	\$455,870.87	A Change Form is needed
Tso, Otto	To Nanees Dizi (Tuba City)	Senior Center	1 & 2	\$4,166,666.66	\$0.00	Completed
Yanito, Curtis	Mexican Water	3-Phase Powerline	2	\$1,634,047.00	\$0.00	Completed
Yanito, Curtis	Red Mesa	Chapter House Renovation	1	\$238,249.00	\$238,249.15	No Progress
Yanito, Curtis	Teec Nos Pos	Powerline – North Phase 3	2	\$2,233,814.00	\$0.00	Completed
Yanito, Curtis	Tolikan (Sweetwater)	Waterline Extension	1	\$60,557.00	\$60,557.00	No Progress
Yazzie, Cherilyn	Dilkon	Multi Purpose Complex	1	\$333,333.00	\$333,333.33	Chapter req withdrawal BRR completed
Yazzie, Cherilyn	Dilkon	Chapter Tract Infrastructure Upgrade	2	\$275,000.00	\$275,000.00	Chapter req withdrawal BRR completed
Yazzie, Cherilyn	Dilkon	John Draw Powerline Project	1	\$250,000.00	\$0.00	Compled and Closed NTUA
Yazzie, Cherilyn	Greasewood Springs	Master Tract Plan Decrease \$433,333.33 BFMA-05-24	1 & 2	\$400,000.00	\$400,000.00	No Progress
Yazzie, Cherilyn	Greasewood Springs	Building Renovation	3	\$433,333.00		Contract deobligated funds
Yazzie, Cherilyn	Indian Wells	Senior Center Facility Renovation & Addition BFJA-06-20	1 to 3	\$544,394.00	\$238,046.99	under contract start
Yazzie, Cherilyn	Indian Wells	HVAC Unit and Addition BFJA-05-20	1 to 3	\$25,000.00	\$0.00	Completed/Closed
Yazzie, Cherilyn	Indian Wells	Salt Seep Powerline	1	\$40,000.00	\$0.00	Completed/Closed
Yazzie, Cherilyn	Indian Wells	10 Commercial Site Development	1	\$200,000.00	\$0.00	Completed/Closed
Yazzie, Cherilyn	Teesto	Community Center	1	\$500,000.00	\$0.00	Completed
Yazzie, Cherilyn	Teesto	Scattered Powerline	2	\$332,273.00	\$0.00	Completed
Yazzie, Cherilyn	White Cone	Motor Grader	1	\$339,000.00	\$12,096.00	Completed
Yazzie, Cherilyn	White Cone	Powerline Scattered	1 & 3	\$234,333.49	\$234,333.49	Completed
Yazzie, Cherilyn	White Cone	JW2 – Master Tract Plan	1	\$66,000.00	\$66,000.00	No Progress
Yazzie, Cherilyn	White Cone	Road Improvement	1	\$194,000.00	\$0.00	Completed
Yazzie, Lester	Baahaali	Senior Center (Renov./Addition)	1	\$150,000.00	\$12,246.49	Completed
Yazzie, Lester	Baahaali	Pine Haven Road	2	\$600,000.00	\$74,087.72	Need updates

Delegate	Chapter	Project	Year	Appropriated	Balance	Project Updates 12/9/25
Yazzie, Lester	Baca/Prewitt	New Warehouse	1	\$150,000.00	\$150,000.00	Expired - No Activity No start Date -
Yazzie, Lester	Baca/Prewitt	Backhoe	1	\$50,000.00	\$20,000.00	Completed
Yazzie, Lester	Baca/Prewitt	Powerline Extension	1	\$160,000.00	\$160,000.00	A Change Notice was prepared
Yazzie, Lester	Chichiltah	Powerline Project	1 to 3	\$337,520.00	\$337,520.00	Pending: A Change Notice was submitted
Yazzie, Lester	Manuelito	Powerline Project	2	\$397,580.00	\$397,580.00	Pending: A Change Notice was submitted
Yazzie, Lester	Rock Springs	Multi-Purpose Building BFMY-17-21 Changed to Multi-Purpose Master Plan	2	\$276,174.00	\$81,591.46	BFMY-17-21 Change Project
Yazzie, Lester	Tsayatoh Deleted BFJN-20-21	Chapter Renovation	2	\$0.00	\$0.00	Deleted BFJN-20-21
Yazzie, Lester	Tsayatoh New Project BFJN-20-21	Chapter House Demolition	2	\$500,000.00	\$296,333.00	Plan/Design
Yazzie, Lester	Tse'Lichii (Red Rock)	Powerline Project	2	\$305,393.00	\$305,393.00	Active
Yazzie, Lester	Tse'Lichii (Red Rock)	New Senior Center	2	\$1,600,000.00	\$1,336,536.54	Active
					\$32,946,662.34	

3. Projects with No Progress

Delagate	Chapter	Project	Year	Appropriated	Balance	Project Updates 12/9/25
Arviso, Steven R.	Iyanbito	Head Start Project	2	\$576,744.00	\$576,744.44	No Progress
Arviso, Steven R.	Iyanbito	Veterans	3	\$10,000.00	\$10,000.00	No Progress
Arviso, Steven R.	Iyanbito	Garden & Community Project	2	\$107,700.00	\$107,700.00	No Progress
Arviso, Steven R.	Smith Lake	Bay/Shop Building	1	\$694,444.00	\$694,444.44	No Progress
Begay, Helena Nez	Kaibeto	Kaibeto Design Infrastructure	2	\$370,000.00	\$370,000.00	No Progress
Begay, Norman	Alamo	Powerline/Waterline	1 & 2	\$1,388,888.89	\$1,256,560.00	No Progress - need docs. Fr. Chapt.
Charles-Newton, Eugenia	Shiprock	Utility Hook-Up/Restroom Renovations	1	\$60,000.00	\$60,000.00	No Progress
Charles-Newton, Eugenia	Shiprock	Visitor Center	1	\$360,667.00	\$360,666.66	No Progress
Charles-Newton, Eugenia	Shiprock	Elderly Care Site	1	\$17,000.00	\$17,000.00	No Progress
Charles-Newton, Eugenia	Shiprock	Wellness Center	2	\$200,000.00	\$200,000.00	No Progress
Charles-Newton, Eugenia	Shiprock	Shiprock Cemetery	1	\$90,000.00	\$85,876.11	No Progress
Charles-Newton, Eugenia	Shiprock	River Trail & Community Park (Nizhoni Park)	1	\$56,000.00	\$56,000.00	No Progress
Charles-Newton, Eugenia	Shiprock	South Wastewater Extension	1	\$100,000.00	\$100,000.00	No Progress
Charles-Newton, Eugenia	Shiprock	Senior Center	1	\$80,000.00	\$80,000.00	No Progress
Charles-Newton, Eugenia	Shiprock	Plan/Design 36 acre Tract	1	\$85,000.00	\$85,000.00	No Progress
Charles-Newton, Eugenia	Shiprock	New Project Skateboard BFMY-16-21	3	\$100,000.00	\$100,000.00	No Progress
Crotty, Amber Kanazbah	Tooh Haltsooi (Sheep Springs)	Multi-Purpose Building	1	\$682,630.00	\$682,630.00	No Progress
Curley, Crystalayne	Many Farms	Market Study	2	\$265,000.00	\$265,000.00	No Progress
James, Vince R.	Kin Dah Lichii	Chapter House Parking Lot	1	\$94,731.00	\$94,731.32	No Progress
Johnson, Casey Allen	Tolani Lake	New Senior Center Replacement	2	\$733,333.00	\$733,333.00	No Progress
Johnson, Casey Allen	Leupp/Tsidii To'ii	Commercial Farm Project	1, 2 & 3	\$500,000.00	\$500,000.00	No Progress
Mitchell, Arbin	Klagetoh	Metal Storage Building (Design, Construct & Equip.) ADDED BFJN-19-21	2	\$118,684.00	\$118,684.00	No Progress
Mitchell, Arbin	Klagetoh	Dedicated Internet Access (Design, Construct. & Equip.) 96,800.00 ADDED BFJN-19-21	2	\$96,800.00	\$96,800.00	No Progress
Mitchell, Arbin	Tse'Si Ani (Lupton)	Cemetery	3	\$100,000.00	\$100,000.00	No Progress
Mitchell, Arbin	Tse'Si Ani (Lupton)	House Wiring	2	\$13,000.00	\$13,000.00	No Progress
Mitchell, Arbin	Tse'Si Ani (Lupton)Added BFJN-19-21 \$23,795 Added BFN-39-20 \$75,040	Road N 9402	3	\$98,835.00	\$98,835.00	No Progress
Mitchell, Arbin	Tse'Si Ani (Lupton) Deleted BFJN-19-21	Basketball Court Development	2	\$173,875.00	\$173,875.00	No Progress
Mitchell, Arbin	Tse'Si Ani (Lupton) Added BFJN-19-21	Chapter Renovation	3	\$30,000.00	\$30,000.00	No Progress
Nez, Rickie	Nenahnezad	Chapter HSE Roof Repair BFJN-24-25	3	\$200,000.00	\$200,000.00	No Progress
Nez, Rickie	Nenahnezad	Warehouse BFJN-24-25	3	\$280,444.44	\$280,444.44	No Progress
Nez, Rickie	Nenahnezad	Farm Equipment Purchase BFJN-24-25	3	\$100,000.00	\$100,000.00	No Progress

Delagate	Chapter	Project	Year	Appropriated	Balance	Project Updates 12/9/25
Nez, Rickie	Nenahnezad	Skidsteer Purchase BFJN-24-25	3	\$114,000.00	\$114,000.00	No Progress
Nez, Rickie	Upper Fruitland	Renovation – Walter Collins Multi-Purpose Bldg	2	\$694,444.00	\$694,444.44	No Progress
Notah, Nathan	Coyote Canyon	New Project Community Regional Waterline Extension BFD-38-21	3	\$61,517.76		No Progress
Notah, Nathan	Coyote Canyon	New Project Water Tank with Water Pump BFD-38-21	3	\$4,000.00		No Progress
Notah, Nathan	Coyote Canyon	New Project Dump Truck BFD-38-21	3	\$12,000.00		No Progress
Notah, Nathan	Mexican Springs	Road Maintenance, Culverts & Bridges BFS-31-22 New Badger Loop	1 to 3	\$121,333.00	\$100,575.06	No Progress
Notah, Nathan	Naschitti	New Warehouse	2	\$376,000.00	\$376,000.00	No Progress
Parrish, Shaandiin	Kayenta	Multi-Purpose Building	1	\$350,000.00	\$350,000.00	No Progress
Simonson, Germaine	Hardrock	HVAC Unit	1	\$50,000.00	\$50,000.00	No Progress
Simonson, Germaine	Hardrock	Vehicle	1	\$74,886.00	\$74,886.00	No Progress
Simonson, Germaine	Hardrock	Wellness Equipment	1	\$44,940.00	\$44,940.00	No Progress
Simonson, Germaine	Hardrock	ADA	2	\$60,000.00	\$60,000.00	No Progress
Simonson, Germaine	Hardrock	Walk-In Shower	1	\$52,269.00	\$48,093.85	No Progress
Simonson, Germaine	Hardrock	Senior Center Facility Repairs	1	\$250,000.00	\$250,000.00	No Progress
Simonson, Germaine	Whippoorwill Springs	Chapter House Renovation	1	\$450,000.00	\$450,000.00	No Progress
Simpson, Danny	Huerfano	Senior Center	2	\$397,050.00	\$397,050.00	No Progress
Slater, Carl Roessel	Lukachukai	Chapter Agriculture Building	2	\$70,000.00	\$70,000.00	No Progress
Slater, Carl Roessel	Lukachukai	Chapter Equipment	1	\$144,000.00	\$48,706.00	No Progress
Slater, Carl Roessel	Lukachukai	Chapter Roping Box	1	\$3,503.00	\$3,503.00	No Progress
Slater, Carl Roessel	Lukachukai	Chapter Equipment Manlift	1	\$39,500.00	\$39,500.00	No Progress
Slater, Carl Roessel	Lukachukai	Chapter Welding Machinery	1	\$7,000.00	\$7,000.00	No Progress
Slater, Carl Roessel	Lukachukai	Chapter Fencing	1	\$482,903.00	\$482,903.33	No Progress
Slater, Carl Roessel	Tsaile/Wheatfields	Cemetery	1	\$20,032.00	\$20,032.12	No Progress
Slater, Carl Roessel	Tsaile/Wheatfields	Fencing of Tract	1	\$220,000.00	\$220,000.00	No Progress
Slater, Carl Roessel	Tsaile/Wheatfields	Chapter Tract Master Plan	1	\$35,000.00	\$35,000.00	No Progress
Yanito, Curtis	Red Mesa	Chapter House Renovation	1	\$238,249.00	\$238,249.15	No Progress
Yanito, Curtis	Tolikan (Sweetwater)	Waterline Extension	1	\$60,557.00	\$60,557.00	No Progress
Yazzie, Cherilyn	Greasewood Springs	Master Tract Plan Decrease \$433,333.33 BFMA-05-24	1 & 2	\$400,000.00	\$400,000.00	No Progress
Yazzie, Cherilyn	White Cone	JW2 – Master Tract Plan	1	\$66,000.00	\$66,000.00	No Progress
					\$12,348,764.36	

4. Sihasin Change Forms
2018-2021

Sihasin Change Forms Listing 2018-5/2021

SIHASIN CAP-35-18 PROJECT CHANGE REQUEST LOG

CAP-35-18 Project No.	Date Requested	Chapter	Project Description	Type of Change	Remarks	Column 1	Council Resolution	Approval Date	Current Council Delegate
B-21	11/10/2021	Coppermine	Coppermine IV P/L	Cost Savings	Cost Savings-\$261,397.45		RDCN-37-21	11/10/2021	Helena Nez Begay
B-22	11/10/2021	Kaibeto	Kaibeto Powerline Project	Cost Savings	Cost Savings-\$441,155.54		RDCN-37-21	11/10/2021	Helena Nez Begay
D-140	7/16/2020	Tonalea	Tonalea Chapter Construction Project	Budget Transfer within the BU#	D-140 OMB Budget Transfer from Budget line Item 9070 CAP-Pro Tech Services to Budget Line Item Building 9050 1st Year \$525000.00		BFS-28-20	9/1/2020	Helena Nez Begay
D136 and D-138	7/18/2019	Coppermine	D-138 Western Navajo Pipeline and D-136 Coppermine Backhoe	Money moved to different project.	Increase budget for backhoe purchase by \$50,000 to cover shortfall. D-138 Decrease amount to \$350,000 for the Western Navajo Pipeline.		BFAU-27-19	8/6/2019	Helena Nez Begay
							Legislation still pending		
							Legislation Withdrawn by Sponsor		
							Leg. No. 0320-19 12 Change Orders Tabled		
							Original Project Veto by President Begay - Money not Available in CAP-35-18 - Legislation Withdrawn by Sponsor		
							Closed/Expired		

Sihasin Change Forms Listing 2018-5/2021

SIHASIN CAP-35-18 PROJECT CHANGE REQUEST LOG

CAP-35-18 Project No.	Date Requested	Chapter	Project Description	Type of Change	Remarks	Column 1	Council Resolution	Approval Date	Current Council Delegate
C-1	5/18/2019	Alamo	Alamo Powerline/Waterline - Project Type: Plan/design/construction	Legislative Intent	To allow NN Water Management Branch (WMB) to assist CPMD in expenditure of funds for Planning Activities related to waterline and powerline projects in Alamo, NM. For Year 2, WMB will perform planning activities to establish necessary documentation for design and construction of proposed waterline and powerline projects. The following activities are for planning only and will include: rights of way, legal surveys, permitting; biological, environmental and cultural clearances for waterline and powerline; and Procurement of professional services for waterlines. For Year 3, any Design and Construction for the powerline projects will be handled by CPMD. Waterlines will be managed by WMB. Any remaining unused funds from Year 2 will be applied to Year 3. Project duration 24 months.		BFAU-29-19	8/6/2019	Norman M Begay
D-12	11/20/2019	Ramah	Ramah Chapter House Renovation	Legislative Intent	Ramah Chapter House Renovation; Change Project Type: Plan, Design, Construct & Equip. Timeline to 36 months.		BFJA-07-20	1/21/2020	Norman M Begay
							Legislation still pending		
							Legislation Withdrawn by Sponsor		
							Leg. No. 0320-19 12 Change Orders Tabled		
							Original Project Veto by President Begay -- Money not Available in CAP-35-18 - Legislation Withdrawn by Sponsor		
							Closed/Expired		

Sihasin Change Forms Listing 2018-5/2021

SIHASIN CAP-35-18 PROJECT CHANGE REQUEST LOG

CAP-35-18 Project No.	Date Requested	Chapter	Project Description	Type of Change	Remarks	Column 1	Council Resolution	Approval Date	Current Council Delegate
D-116	7/23/2019	Chinle	Del Muerto Headstart Improvement Project	Move funding to a different year.	The Chinle Chapter per resolution CHIN-OCT-18-080 request the Resource & Development Committee and Budget & Finance Committee of the Navajo Nation Council to approve a change in funding year from year three (3) to year two (2) of the Sihasin funds for the Del Muerto Headstart Improvement Project.		Leg. No. 0288-19	Withdrawn	Shawna Ann Claw
E-7	9/3/2019	Chinle	Waterline - Spiderrock Phase 2.5" Project change to Waterline and Sewer - Spiderrock Phase 2.5" Project	Move funding to a different year.	Waterline - Spiderrock Phase 2.5" Project and Adding the "Waterline and Sewer - Spiderrock Phase 2.5" Project, by Changing the Funding Year Periods (\$50,000 moved from year 1 to year 2), and by Designating the Water Management Branch as the Agency that will Administer the Added Project		BFMY-16-22	5/3/2022	Shawna Ann Claw
							Legislation still pending		
							Legislation Withdrawn by Sponsor		
							Leg. No. 0320-19 12 Change Orders Tabled		
							Orginal Project Veto by President Begay -- Money not Available in CAP-35-18 - Legislation Withdrawn by Sponsor		
							Closed/Expired		

Sihasin Change Forms Listing 2018-5/2021

SIHASIN CAP-35-18 PROJECT CHANGE REQUEST LOG

CAP-35-18 Project No.	Date Requested	Chapter	Project Description	Type of Change	Remarks	Column 1	Council Resolution	Approval Date	Current Council Delegate
D-68	10/3/2019	Shiprock	Shiprock Elderly Care Site	Move funding to a different year.	EXH. D-No. 68 Shiprock Elderly Care Site - Year 1 \$17000.00 - Deleted EXH. D-No. 68 Shiprock Elderly Care Site - Year 2 \$17000.00 - Added		Leg. No. 0320-19	Tabled in B&F Committee	Eugenia Charles-Newton
D-70	12/19/2019	Shiprock	Vetoed project Former BIA Compound by President Russell Begaye	Money moved to different project.	Veteran Cemetery-Yr 2-- \$110,000.00 Veterans Waterline-Yr 2--2 \$15,000.00 Portable Building for Elected officials-Yr 3--\$150,000.00 Shiprock Baseball Field-Yr 2--\$75,000.00		0341-19	Withdrawn	Eugenia Charles-Newton
D-70 (NN Presidential Veto)	10/8/2020	Shiprock	New - Shiprock Baseball Field	New Project	New Shiprock Baseball Field - Year 3 \$75,000 - Added		Leg. No. 0253-20	Withdraw	Eugenia Charles-Newton
D-70 (NN Presidential Veto)	10/8/2020	Shiprock	New - Shiprock Veteran Cemetery	New Project	New Shiprock Veteran Cemetery - Year 3 \$110,000 - Added		Leg. No. 0253-20	Withdraw	Eugenia Charles-Newton
D-70 (NN Presidential Veto)	10/8/2020	Shiprock	New - Shiprock Veterans Waterline	New Project	New Shiprock Veteran Waterline - Year 3 \$15,000.00 - Added		Leg. No. 0253-20	Withdraw	Eugenia Charles-Newton
D-70 (NN Presidential Veto)	10/8/2020	Shiprock	New - Portable Building For Elected Officials	New Project	New Portable Building For Elected Officials - Year 3 \$150,000- Added		Leg. No. 0253-20	Withdraw	Eugenia Charles-Newton
D-71	10/3/2019	Shiprock	Shiprock Utility Hook-up/RR Renov.	Move funding to a different year.	EXH. D-No. 71 Utility Hook-up/Restroom Renovations - Year 1 \$60,000.00 - Deleted EXH. D-No. 71 Utility Hook-up/Restroom Renovations - Year 2 \$60,000.00 - Added		Leg. No. 0320-19	Tabled in B&F Committee	Eugenia Charles-Newton
D-72	10/3/2019	Shiprock	Shiprock River Trail & Small Parks	Move funding to a different year.	EXH. D-No. 72 Shiprock River Trail & Small Parks - Year 1 \$56,000.00 - Deleted EXH. D-No. 72 Shiprock River Trail & Small Parks - Year 3 \$56,000.00 - Added		Leg. No. 0320-19	Tabled in B&F Committee	Eugenia Charles-Newton
D-73	10/3/2019	Shiprock	Shiprock- 15 Secure Land Designation Areas	Move funding to a different year.	EXH. D-No. 73 Shiprock- 15 Secure Land Designation Areas - Year 1 \$200,000.00 - Deleted EXH. D-No. 73 Shiprock- 15 Secure Land Designation Areas - Year 2 \$200,000.00 - Added		Leg. No. 0320-19	Tabled in B&F Committee	Eugenia Charles-Newton
D-74	10/3/2019	Shiprock	Shiprock Rural Addressing	Move funding to a different year.	EXH. D-No. 74 Shiprock Rural Addressing - Year 1 \$100,000.00 - Deleted EXH. D-No. 74 Shiprock Rural Addressing - Year 2 \$100,000.00 - Added		Leg. No. 0320-19	Tabled in B&F Committee	Eugenia Charles-Newton
D-76	10/3/2019	Shiprock	Shiprock South Side Incident Command Center	Move funding to a different year.	EXH. D-No. 76 Shiprock South Side Incident Command Center - Year 1 \$1,000,000.00 - Deleted EXH. D-No. 76 Shiprock South Side Incident Command Center - Year 3 \$1,000,000.00 - Added		Leg. No. 0320-19	Tabled in B&F Committee	Eugenia Charles-Newton
D-77	10/3/2019	Shiprock	Shiprock New Traffic Lights	Move funding to a different year.	EXH. D-No. 77 Shiprock New Traffic Lights - Year 1 \$200,000.00 - Deleted EXH. D-No. 77 Shiprock New Traffic Lights - Year 3 \$200,000.00 - Added		Leg. No. 0320-19	Tabled in B&F Committee	Eugenia Charles-Newton
D-78	10/3/2019	Shiprock	Shiprock Cemetery	Move funding to a different year.	EXH. D-No. 78 Shiprock Cemetery - Year 1 \$90,000.00 - Deleted EXH. D-No. 78 Shiprock Cemetery - Year 3 \$90,000.00 - Added		Leg. No. 0320-19	Tabled in B&F Committee	Eugenia Charles-Newton
D-79	10/3/2019	Shiprock	Shiprock Plan & Design 26 Acre Tract	Move funding to a different year.	EXH. D-No. 79 Shiprock Plan & Design 26 Acre Tract - Year 1 \$85,000.00 - Deleted EXH. D-No. 79 Shiprock Plan & Design 26 Acre Tract - Year 3 \$85,000.00 - Added		Leg. No. 0320-19	Tabled in B&F Committee	Eugenia Charles-Newton
D-80	10/3/2019	Shiprock	Shiprock Visitor's Center	Move funding to a different year.	EXH. D-No. 80 Shiprock Visitor's Center - Year 1 \$360,666.66 - Deleted EXH. D-No. 80 Shiprock Visitor's Center - Year 2 \$360,666.66 - Added		Leg. No. 0320-19	Tabled in B&F Committee	Eugenia Charles-Newton
D-81	10/3/2019	Shiprock	Shiprock-Widening San Francisco Peak Blvd	Move funding to a different year.	EXH. D-No. 81 Shiprock-Widening San Francisco Peak Blvd - Year 1 \$500,000.00 - Deleted EXH. D-No. 81 Shiprock-Widening San Francisco Peak Blvd - Year 2 \$500,000.00 - Added		Leg. No. 0320-19	Tabled in B&F Committee	Eugenia Charles-Newton
D-81	3/30/2021	Shiprock	Shiprock-Widening San Francisco Peak Blvd	Money moved to different project.	D-81 Shiprock Widening San Francisco Peak Blvd - Year 1 \$500,000.00 - Deleted D-81 Move to Year 3 - \$150,000 - Added New Project - Change Project Description: Shiprock Skateboard Park (Plan/Design & Construct) - Year 3 - \$ 100,000 - Added Mesa Bluff Farm Road (Plan/Design & Construct) - Year 3 - \$ 250,000 - Added		BFMY-16-21	5/4/2021	Eugenia Charles-Newton
E-5	10/3/2019	Shiprock	Shiprock Waterline Extension/Updates	Move funding to a different year.	Page 1: The current Legislation for CAP-35-18 has Year 1 Funding for this project allocated to NTUA. NTUA has forfeited to pursue this project. By request of the Office of the Speaker, the NN Water Management Branch (WMB) has agreed to administrate and implement these funds. Upon approval to all WMB to administrate and implement funds. WMB will amend and an existing contract with Ritoch,Powell & Associates (RPA) to perform design work for the "Shiprock South Wastewater Extension, Phase 2" project; RPA's plannin activities for the "Shiprock South Wastewater Extension" project is in progress and anticipated to be completed mid 2020. Page 2: To allow change of project type from pre-Design to Design, to allow the change of funding year, and to allow NN Water Management Branch (WMB) to administrate and implement Sihasin funds for the "Shiprock South Wastewater Extension, Phase 2" project. Upon approval, WMB will amend and an existin contract with Ritoch,Powell & Associates (RPA) to utilize funds for design work of the referenced added project which include surveying and geotechnical services, and establishing necessary documentation for design and sonstruction of proposed wastewater line in the South Shiprock area. Request the total \$100,000.00 to be moved from Year 1 to Year 3 for RPA to do Design work. Based on RPA's proposal, the total cost of the Design work was estimated to be \$360,140.00 (not including 6% Navajo Nation tax); additional funds will be required to complete the Design work.		BFD-58-19	12/17/2019	Eugenia Charles-Newton
E-5	10/3/2019	Shiprock	Shiprock Waterline Extension	Move funding to a different year.	EXH. E-No. 5 Shiprock Waterlin Extension - Year 1 \$100,000.00 - Deleted EXH. E-No. 5 Shiprock Waterlin Extension - Year 2 \$100,000.00 - Added		Leg. No. 0320-19	Tabled in B&F Committee	Eugenia Charles-Newton
NA	10/7/2021	Shiprock	SHIPROCK BASEBALL FIELD--75,000	Addition	New-SHIPROCK BASEBALL FIELD--\$75,000		0167-21	Closed/Expired	Eugenia Charles-Newton

Sihasin Change Forms Listing 2018-5/2021

SIHASIN CAP-35-18 PROJECT CHANGE REQUEST LOG

CAP-35-18 Project No.	Date Requested	Chapter	Project Description	Type of Change	Remarks	Column 11	Council Resolution	Approval Date	Current Council Delegate
B-1	11/10/2021	Many Farms	Many Farms Powerline Phase II	Cost Savings	Cost Savings-- \$204,772.89		RDCN-37-21	11/10/2021	Crystalayne Curley
D-10	10/3/2019	Blue Gap/Tachee	New Chapter House	Money moved to different project.	New Chapter House - Costruction \$530,000 Year 2 Delete; Upgrade Sewer Lagoon - Plan, Design, & Construction - Costruction \$530,000 Year 3		BFN-48-19	11/25/2019	Crystalayne Curley
D-11	2/27/2020	Many Farms [1]	Many Farms Market Study	Move funding to a different year.	D-11 Many Farms Market Study--Planning Move \$265,000 from Year 2 to Year 3 Kent		BFS-30-20	9/1/2020	Crystalayne Curley
E-1	8/20/2020	Tselani/Cottonwood	Tselani/Cottonwood Waterline	Legislative Intent	E-1 Tselani/Cottonwood-Waterline-Year2-\$265,000.00-Deleted E-1 Tselani/Cottonwood-Waterline-Changes in project type to plan, design, construction-Year3-\$265,000.00-Added		BFO-34-20	10/15/2020	Crystalayne Curley
							Legislation still pending		
							Legislation Withdrawn by Sponsor		
							Leg. No. 0320-19 12 Change Orders Tabled		
							Orginal Project Veto by President Begay -- Money not Available in CAP-35-18 - Legislation Withdrawn by Sponsor		
							Closed/Expired		

Sihasin Change Forms Listing 2018-5/2021

SIHASIN CAP-35-18 PROJECT CHANGE REQUEST LOG

CAP-35-18 Project No.	Date Requested	Chapter	Project Description	Type of Change	Remarks	Column 1	Council Resolution	Approval Date	Current Council Delegate
B-8	2/19/2019	Navajo Mountain	Rainbow Plateau Powerline - Construction	Move funding to a different year.	Project is ready for construction		BFAP-04-19	4/23/2019	Herman Daniels, Jr.
B-8	11/10/2021	Navajo Mountain	Navajo Mountain Powerline Project	Cost Savings	Cost Saving-\$440,374.61		RDCN-37-21	11/10/2021	Herman Daniels, Jr.
D-97, D-98	4/11/2023	Ts'ah Bii Kin Chapter	D-97 Solid Waste Transfer Station, D-98 House Wiring	Money moved to different project.	D-97 SOLID WASTE TRANSFER STATION: Subtraction \$65,000.00 - Delete D-98 HOUSE WIRING: Add Additional Cost Shortfall \$65,000.00 - Add		BFMY-09-23	5/16/2023	Herman Daniels, Jr.
D-97, D98 & B-10	2/27/2020	Ts'ah Bii Kin (Inscription House)	Delete D-97 Solid Waste Transfer Station, D-98 House Wiring and B-10 Powerline Extension.	Money moved to different project.	D-97 Solid Waste Transfer Station - \$114,000.00 Delete From Year 3 D-98 House Wiring: Add Addition Cost/Shortfall Add \$50,000.00 Year 2 and B-10 Powerline Extension: Add Addition Cost/Shortfall Add \$64,000.00 Year 2		BFJY-13-20	7/14/2020	Herman Daniels, Jr.
							Legislation still pending		
							Legislation Withdrawn by Sponsor		
							Leg. No. 0320-19 12 Change Orders Tabled		
							Original Project Veto by President Begay -- Money not Available in CAP-35-18 - Legislation Withdrawn by Sponsor		
							Closed/Expired		

Sihasin Change Forms Listing 2018-5/2021

SIHASIN CAP-35-18 PROJECT CHANGE REQUEST LOG

CAP-35-18 Project No.	Date Requested	Chapter	Project Description	Type of Change	Remarks	Column 1	Council Resolution	Approval Date	Current Council Delegate
B-19, B-20	11/10/2021	Kin Dah Lichii	Kin Dah Lichii Single-Phase Powerline Ext Kin Dah Lichii Powerline-Upper WS Ext	Cost Savings	COST SAVING \$213,630.52		RDCN-37-21	11/10/2021	Vince R. James
B-20	4/5/2023	Kin Dah Lichii	Kin Dah Lichii Powerline-Upper WS Ext	Cost Savings	Cost Savings - \$9,923.48		RDCAP-03-23	4/5/2023	Vince R. James
D-123	4/25/2024	Cornfields	Deer Point Development	Move funding to a different year.	D123 Deer Point Development - \$250,000 - Delete D123 Deer Point Development -Change Project to Planning, Design, Construction, and Equipment - \$250,000 - Add		BFMY-14-24	5/21/2024	Vince R. James
D-123 and D-126	9/20/2019	Cornfields	Deer Point Development (D-123) and Backhoe Purchase (D-126)	Money moved to different project.	D-123: Transfer \$50,000.00 for Deer Point Development to increase budget for Backhoe Purchase Shortfall and D-126: Cover Short fall to purchase backhoe		BFN-36-19	11/5/2019	Vince R. James
D-125	10/3/2019	Cornfields	Rural Addressing	Money moved to different project.	Change Project Type/YR to Purchase and to YR 2 (had D-125 and D-127 on Same Form revised to have two forms.)		BFN-44-19	11/5/2019	Vince R. James
D-127	10/31/2019	Cornfields	Greenhouse	Move funding to a different year.	Change Project Type/YR to purchase and to YR 2		BFN-43-19	11/5/2019	Vince R. James
D-132, D-133, D-134 and NEW	7/26/2019	Steamboat	Steamboat Chapter Renovation/Warehouse	Deletion of D-132, D-133 and D-134 Move to New Chapter Building(s)	Deletion of D-132 (Old Chapter Renovation), D-133 (Chapter Building Renovation) and D-134 (Chapter Warehouse) Move to New Chapter Building(s)-Plan, Design, Construct, Equip		BFO-33-19	10/18/2019	Vince R. James
D-130, D-131	8/13/2025	Jeddito	1. Jeddito Chapter D-130, Former project name: Bathroom addition in Goldwater Loop area in Jeddito, AZ. 2. D-131, Former project name: Bathroom addition in Upper Highland area in Jeddito, AZ. to NEW project name: Jeddito Chapter House Renovation	Cost Savings	1. Jeddito Chapter CAP-35-18 Sihasin number D-130, Business Unit: N01470 Former project name: Bathroom addition in Goldwater Loop area in Jeddito, AZ. Bathroom project is complete and closed. A cost savings exists in the amount of \$14,135.22 Change to delete the former project name; Bathroom Addition (Goldwater loop) with new project name: Jeddito Chapter House Renovation and Transfer the cost saving in the amount of \$14,135.22 from Year 2 to Year 3. 2. Jeddito Chapter CAP-35-18 Sihasin number D-131, Business Unit: N01471 Former project name: Bathroom addition in Upper Highland area in Jeddito, AZ. Bathroom project is complete and closed. A cost savings exists in the amount of \$14,134.34 Change to delete the former project name; Bathroom Addition (Upper Highland) with new project name: Jeddito Chapter House Renovation and Transfer the cost saving in the amount of \$14,135.21 from Year 2 to Year 3.		RDCS-39-25	9/22/2025	Vince R. James
							Legislation still pending		
							Legislation Withdrawn by Sponsor		
							Leg. No. 0320-19 12 Change Orders Tabled		
							Original Project Veto by President Begay -- Money not Available in CAP-35-18 - Legislation Withdrawn by Sponsor		
							Closed/Expired		

Sihasin Change Forms Listing 2018-5/2021

SIHASIN CAP-35-18 PROJECT CHANGE REQUEST LOG

CAP-35-18 Project No.	Date Requested	Chapter	Project Description	Type of Change	Remarks	Column 1	Council Resolution	Approval Date	Current Council Delegate
B-18	11/10/2021	Tsidii To'ii (Birdsprings)	Tsidii To'ii (Birdsprings) Powerlin Ext Phase III	Cost Savings	Cost Savings-\$429,780.69		RDCN-37-21	11/10/2021	Casey Allen Johnson
D-117	1/24/2024	Cameron	D-117 Cultural Center Pre-Design to D-117 Plan, Design, Demolition, construct of Chapter Building	Money moved to different project.	D-117 New Cultural Center Year 1-\$250,000.00, Year 2- \$250,000.00, Year 3\$133,333.00 - DELETE New Project-Change Project Description Type & amend to D-117 Plan, Design, Demolition, construct. Year 1 - \$250,000.00 - Added Demolition and Construction New of Chapter Building Year 2 - \$250,000.00 Year 3 \$133,333.00 - Added		BFAP-09-22	4/26/2022	Casey Allen Johnson
D-117, D-120 and B-18	11/15/2018	Cameron, Tsidii To'ii (Birdsprings), Leupp	D-117 Cameron Cultural Center, D-120 Commercial Farm Project, New Leupp Powerline Project--South Granfalls, B-18 Birdsprings Powerline Extension--Phase III	D-117 Cameron Cultural Center combine Year 1, 2, 3 funds to Year 1, D-120 Commercial Farm Project Redistributed Year 2 and 3 to New Leupp Powerline Project--South Granfalls, B-18 Birdsprings Powerline Extension--Phase III combine Year 1 and 2 fund into Year 2	(D-117) Cameron Cultural Center - Andy Thomas - Year 1 \$633,333.00 (D-120) Birdsprings/Leupp Commercial Farm Project - Irma Julian - Year 1 \$250,000 (New) Leupp Powerline Project - South Grandfalls - Benjamin Cowboy - Year 1 \$250,000 (B-18) Birdsprings Powerline Extension--Phase III - Benjamin Cowboy - Year 1 \$733,333.00		BFD-50-18	12/18/2018	Casey Allen Johnson
D-118	4/5/2022	Cameron	D-118 Demonstration Farm, D-118 Chapter Bldg	Money moved to different project.	D-118 Demonstration Farm - Year 1-\$100,001.66- Delete New Project-Change Project Description Type & amend to Year 3 \$100,001.66 - Added D-118 Plan, Design, Demolition, construct. Demolition and Construction New of Chapter Building		BFAP-09-22	4/26/2022	Casey Allen Johnson
D-119	11/13/2019	Coalmine Canyon	Coalmin Canyon Chapter House Building Repair	Legislative Intent	Amend Scope to Include Plan, Assessment/Investigate, and Design Chapter House Building		BFAP-16-20	4/23/2020	Casey Allen Johnson
D-119	1/8/2021	Coalmine Canyon	Coalmine Canyon Temporary Modular Building Project	Legislative Intent	D-119 Plan, Design, Construct and/or Purchase a Temporary Modular Building - Year 1 \$200,000.00 - Year 2 \$733,333.00 - Added D-119 Amend-Chapter House Replacement - Delete		BFF-02-21	2/16/2021	Casey Allen Johnson
D-121	8/19/2020	Tolani Lake	Tolani Lake Chapter New Senior Citizen Replacement	Legislative Intent	D-121 Design and Const. Tolani Lake New Senior Citizen-Year 1-733,333.00-Deleted D-121 Change Project Type to: Plan/Design and Construction for Tolani Lake Chapter New Senior Citizen Replacement-Year 1-733,333.00-Added		BFO-33-20	10/15/2020	Casey Allen Johnson
							Legislation still pending		
							Legislation Withdrawn by Sponsor		
							Leg. No. 0320-19 12 Change Orders Tabled		
							Original Project Veto by President Begay -- Money not Available in CAP-35-18 - Legislation Withdrawn by Sponsor		
							Closed/Expired		

Sihasin Change Forms Listing 2018-5/2021

SIHASIN CAP-35-18 PROJECT CHANGE REQUEST LOG

CAP-35-18 Project No.	Date Requested	Chapter	Project Description	Type of Change	Remarks	Column 1	Council Resolution	Approval Date	Current Council Delegate
B-27	4/5/2023	Wide Ruins	Boggy Lake/Tanner Springs	Cost Savings	Cost Savings -\$275,648.61		RDCAP-03-23	4/5/2023	Arbin Mitchell
B-26	11/10/2021	Houck	Houck Powerline	Cost Savings	Cost Savings-\$165,820.09		RDCN-37-21	11/10/2021	Arbin Mitchell
BFJN-19-21 New	4/5/2023	Klagetoh	Klagetoh Scattered Powerline Extension	Cost Savings	Cost Savings - \$18,218.96		RDCAP-03-23	4/5/2023	Arbin Mitchell
D-141	4/8/2021	Klagetoh	Klagetoh Chapter Head Start Project to three new projects	Money moved to different project.	Klagetoh Chapter Head Start Project (Pre-Design) 400,000.00 DELETED New Project-Change Project Description & Project Type To: 1. Metal Storage Building (Design, Construct & Equip.) 118,684.00 118,684.00 ADDED 2. Dedicated Internet Access (Design, Construct. & Equip.) 96,800.00 96,800.00 ADDED 3. Powerline Extension (Design and Construct) 184,516.00 184,516.00 ADDED		BFJN-19-21	6/22/2021	Arbin Mitchell
D-142 and D-144	9/29/2020	Tse Si Ani (Lupton)	Lupton Basketball Court Development	Money moved to different project.	D-142 Basket Ball Court Development- Year 1- \$53,795 - Deleted D-142 Chapter Renovation (Plan, Design, & Construction) - Year 3 - \$30,000 - Added D-144 N-9402 Road Improvement (Plan, Design, & Construction) - Year 3 - \$23,795 - Added		BFN-38-20	11/24/2020	Arbin Mitchell
D-143	12/18/2020	Tse Si Ani (Lupton)	Lupton Chapter Cemetery Project	Legislative Intent	D-143 Cemetery Pre-design - Year 3-100,000 - Delete D-143 Cemetery: Change Project type to Plan, Design, Construct and Equipment - Year 3 - 100,000 - Added		BFAP-9-21	4/6/2021	Arbin Mitchell
D-144	9/29/2020	Tse Si Ani (Lupton)	Lupton Warehouse Renovation	Money moved to different project.	D-144 Warehouse Renovation - Year 1 \$68,795 - Deleted D-144 N-9402 Road Improvement (Plan, Design, & Construct) * Amend project description and move project to Year 3 - Year 3 \$68,795 - Added		BFN-39-20	11/24/2020	Arbin Mitchell
D-146	7/20/2021	Tse Si Ani (Lupton)	Tse' Si Ani (Lupton) Road Improvement	Money moved to different project.	Tse' Si Ani (Lupton) Road Improvement \$75,040--Delete N9402 Road Improvement \$75,040 -Add		BFJA-03-22	1/19/22	Arbin Mitchell
D-147	11/30/2022	Nahatadzili	Nahatadzili Shopping Center to New Projects	Money moved to different project.	D-147 Nahatadzili Shopping Center - \$617,991.22 - Delete Changed to New Projects New N9355 Banana Wash Road Improvement no year ID - \$100,000 New Houck Veteran Building Renovation no year ID - \$75,991.22 New Lupton Housewiring Project - No year ID - \$100,000 New Houck N9402 Road Improvement - No Year ID - \$121,000 New Lupton N9402 Road Improvement - No Year ID - \$121,000 New Klagetoh Road Improvement N9355 - No Year ID - \$100,000		BFD-45-22	12/21/2022	Arbin Mitchell
D-148, B-26	10/19/2022	Houck	D-148 - Bathroom Additions/ design, construction, B-26 Houck Powerline [1]	Move funding to a different year.	D-148 bathroom additions/ design, construction \$60,000 \$255,000 \$56,632.58 \$258,367.42 \$258,367.42 - NO PROJECT CHANGE: leftover no change in original funding amount of \$315,000 funds will be used for bathroom as approved in Exhibit D-148 ofCAP-35-18 additions for 9 additional homes B-26 powerline / design, construction - Balance \$21,544.88 - leftover funds funds will be used for house wiring as approved in Exhibit B-26 ofCAP-35-18		BFD-41-22	12/6/2022	Arbin Mitchell
D-149	9/29/2020	Houck	Houck Cemetery	Money moved to different project.	D-149 Cemetery - Year 1 \$46,722 - Deleted D-149 Access Road & Grading (Plan, Design, & Construction) - Year 1 \$46,722 - Added		BFN-40-20	11/24/2020	Arbin Mitchell
							Legislation still pending		
							Legislation Withdrawn by Sponsor		
							Leg. No. 0320-19 12 Change Orders Tabled		
							Original Project Veto by President Begay -- Money not Available in CAP-35-18 - Legislation Withdrawn by Sponsor		
							Closed/Expired		

Sihasin Change Forms Listing 2018-5/2021

SIHASIN CAP-35-18 PROJECT CHANGE REQUEST LOG

CAP-35-18 Project No.	Date Requested	Chapter	Project Description	Type of Change	Remarks	Column 1	Council Resolution	Approval Date	Current Council Delegate
D-3	12/19/2019	Tse Daa Kaan (Hogback)	New Chapter House	Legislative Intent	D-3 New Chapter House Year1 - 150,018.78 Year 2 - 593,100.00 Deleted D-3 New Chapter Hse - Changes in Project Type to Demolition, Plan, Design, Construct and Equip. Moving 1st yr. funding to 2nd yr. funding and extending the funds to 36 months 743,118.78 Added		BFF-10-20	2/18/2020	Rickie Nez
D-5	10/1/2020	San Juan	San Juan Multi-Purpose Site Improvement Project	Money moved to different project.	D#5 Delete Project Description: Multi-Purpose Site Improvement - Year 1 150,000 - Year 2 533,333 - Deleted D#5 Amend the Project Description to: Road Improvement for N566 & N361; Plan/Design & Construct; and move to Year 3 - Year 3 683,333 - Added		BFAP-10-21	4/13/2021	Rickie Nez
D-7	1/14/2025	Nenahnezad	Nenahnezad Chapter M-P Renovation change to New Projects	Money moved to different project.	D-7 Nenahnezad Chapter Multi-Purpose Building Renovation Deleting and relocating to four (4) New Projects and moving to three year - Delete \$694,444.44 from Year 2; New Nenahnezad Chapter House Roof Repair Plan, Design and Construct - \$200,000.00 Added to Year 3; NEW Nenahnezad Chapter Warehouse Plan, Design and Construct - \$280,444.44 Added to Year 3; New Nenahnezad Chapter Farm Equipment Purchase - \$100,000.00 Added to Year 3; Nenahnezad Chapter Skidsteer Purchase \$114,000.00 Added to Year 3		BFJN-24-25	6/17/2025	Rickie Nez
							Legislation still pending		
							Legislation Withdrawn by Sponsor		
							Leg. No. 0320-19 12 Change Orders Tabled		
							Orginal Project Veto by President Begay -- Money not Available in CAP-35-18 - Legislation Withdrawn by Sponsor		
							Closed/Expired		

Sihasin Change Forms Listing 2018-5/2021

SIHASIN CAP-35-18 PROJECT CHANGE REQUEST LOG

CAP-35-18 Project No.	Date Requested	Chapter	Project Description	Type of Change	Remarks	Co lu m n 1	Council Resolution	Approval Date	Current Council Delegate
D-14, D-15	8/12/2021	Coyote Canyon	Coyote Canyon New Chapter Tractor Senior Center Van	Move funding to a different year.	D-14 NEW CHAPTER TRACTOR-forward remaining bal. to new project - 11,517.76 DELETE D-15 SENIOR CENTER VAN-Change project description to a new project 50,000 DELETE NEW PROJECT COMMUNITY REGIONAL WATERLINE EXTENSION-To plan, design and construct. 11,517.76 ADDED - 50,000 ADDED Combine funds D-14 and D-15; Move to year 3		BFD-38-21	12/7/2021	Nathiel Notah
D-16, D-19	8/12/2021	Coyote Canyon	D-16 NEW CHAPTER TRUCK & FLATBED, D-19 PARKING LOT/ LANDSCAPE: [1]	Money moved to different project.	D-16 NEW CHAPTER TRUCK & FLATBED-\$26,116-DELETE NEW PROJECT WATER TANK W/WATER PUMP; New project funds from D-16-\$4,000-ADDED NEW EQUIPMT DUMP TRUCK-New project funds from D-16-\$12,000-ADDED D-19 PARKING LOT/ LANDSCAPE: Transfer from D-16 (\$10,116), and \$58,452 \$10,116 ADDED		BFD-38-21	12/7/2021	Nathiel Notah
D-18, D-19	8/12/2021	Coyote Canyon	D-18 SENIOR CENTER BUILDING, D-19 PARKING LOT WITH LANDSCAPE.	Money moved to different project.	D-18 SENIOR CENTER BUILDING balance of funds into D-19 \$69,612.17 -- DELETE D-19 PARKING LOT WITH LANDSCAPE. Move project to Year 3 \$58,452 -- ADDED Transferring the balance from D-18 to D-19-- \$69,612.17		BFD-38-21	12/7/2021	Nathiel Notah
D-21	5/12/2020	Coyote Canyon	Coyote Canyon N96 Chip Seal	Legislative Intent	D-21 Coyote Canyon N96 Chip Seal-Change Project Description to Coyote Canyon N96 Road Improvement		BFAU-20-20	8/18/2020	Nathiel Notah
D-22, D-23, D-24	7/16/2021	Bahastlah (Twin Lakes)	D-23 Massey Ferguson 2706E, D-24 Caterpillar 140M3 AWD Motor Grader, D-22 Caterpillar 420 F2 4WD Backhoe Loader to new Project	Money moved to different project.	Caterpillar 420 F2 4WD Backhoe Loader- Balance amount to be transfer to new project \$50,035.12--Deleted NEW Project Description: CVSIS Truck, 4X4 with flatbed, Cab Guard and move Prl to 3rd Yr--\$50,035.12-- Added D-23 Massey Ferguson 2706E -- Balance amount to be transfer to a new project--\$17,371.16 deleted NEW Project Description : CVSIS Truck, 4X4 with flatbed, Cab Guard and move Prl to 3rd Yr--\$17,371.16 --added D-24 Caterpillar 140M3 AWD Motor Grader-- Balance amount to be transfer to new project--\$48,354.85--Deleted NEW Project Description: CVSIS Truck, 4X4 with flatbed, Cab Guard and move Prl to 3rd Yr--added		BFN-32-21	11/9/2021	Nathiel Notah
D-22, D-23, D-24	7/19/2022	Bahastlah (Twin Lakes)	D-22 Caterpillar 420 F2 4WD Backhoe Loader, D-23 Massey Ferguson 2706E, D-24 Caterpillar 140M3 AWD Motor Grader	Money moved to different project.	D-22 Caterpillar 420 F2 4WD Backhoe Loader, =Balance of 50,035.12 - Deleted-change for new one ton Truck D-23 Massey Ferguson 2706E, Balance of 17,371.16 - Delete-Change for new one ton Truck D-24 Caterpillar 140M3 AWD Motor Grader, Balance of 48.35485-Delete-Change for new one ton Truck New - One Ton Truck- Year 3 \$100,000 - Add New - Chapter Road Improvement Project - Year 3 - \$15,761 - Add		BFD-40-22	12/6/2022	Nathiel Notah
D-31	7/20/2022	Naschitti	Cemetery Expansion Project	Move funding to a different year.	D-31 Naschitti Chapter Cemetery Expansion Project - 50,000.00 - Delete Moving the project and the allocation to 3rd year - 50,000.00 - Delete		BFN-35-22	11/15/2022	Nathiel Notah
D-33	8/20/2022	Mexican Springs	D-33 Road Maintenance, Culverts & Bridges to D-33 Mexican Springs Chp Road Improvement - Badger Loop D-33	Move funding to a different year.	D-33 Mexican Springs Road Maintenances Culverts & Bridges Change Project Description To: Road Improvement-Badger Loop - Year 1 - 121,333.34 - Delete D-33 Mexican Springs Chapter Rd Improvement-Badger Loop Move to third year. - 121,333.34 - Added		BFS-31-22	9/20/2022	Nathiel Notah
E-3	9/27/2019	Tohatchi	Tohatchi Waterline	Legislative Intent	Page 1: The original intent of the Tohatchi Waterline project to plan, design, and construct a 14-mile long waterline to approx. 10 homes in the East Flats Area was found to be unfeasible due to the potential harmful effects of water age and other health issues resulting from a low-density waterline (source: NTUA and IHS-OEHE). The Tohatchi Chapter is now supporting a change in the original scope of work from a waterline extension project to a water well drilling project that would best serve the needs of the Tohatchi community. This will also allow reallocation and responsibility of the 2018 Sihasin funds to be shifted from NTUA to the Navajo Nation Water Management Branch (WMB). Page 2. Allow NN Water Management Branch (WMB) to manage expenditure of funds to plan, design, and construct up to ten (10) private water wells for each applicant located with Tohatchi, NM. In addition to plan/design/construct, work will include the water connection, treatment system, apurtenances, clearance, and Rights-of-Way for each Applicant located within Tohatchi, NM. Project duration is 36 months.		BFD-54-19	12/3/2019	Nathiel Notah
							Legislation still pending		
							Legislation Withdrawn by Sponsor		
							Leg. No. 0320-19 12 Change Orders Tabled		
							Orginal Project Veto by President Begay -- Money not Available in CAP-35-18 - Legislation Withdrawn by Sponsor		
							Closed/Expired		

Sihasin Change Forms Listing 2018-5/2021

SIHASIN CAP-35-18 PROJECT CHANGE REQUEST LOG

CAP-35-18 Project No.	Date Requested	Chapter	Project Description	Type of Change	Remarks	Column 1	Council Resolution	Approval Date	Current Council Delegate
D-35 and D-36	7/3/2019	Round Rock	Road Improvement Apach Co 590/Plan, Design & Construction/Funding change from Year 3 to Year 2 Road Improvement Apach Co 492/Plan, Design & Construction/Funding change from Year 3 to Year 2	Move funding to a different year.	Year 3 funds are being added to year 2. The total amount of funds for the projects for the year 2 will be as follows: C590/\$60,000.00 + \$228,533.94 = \$288,533.94 C492/\$60,000.00 + \$351,153.69 = \$411,153.69		BFAU-28-19	8/6/2019	Carl Roessel Slater
D-37	5/24/2022	Round Rock	D-37 Round Rock Signage Proposal Project (Design & Construct)	Move funding to a different year.	D-37 Round Rock Signage Proposal Project (Design & Construct) - 33,198.50 - DELETED D-37 Change Project Type: Design, Construction and Equipment Move 1st year to 3rd year - 33,198.50 - Add		BFN-37-22	11/15/2022	Carl Roessel Slater
D-42	11/20/2018	Rockpoint	BIA 8070 Road - Funds were vetoed by President Russell Begaye [1]	Deletion [2]	New-Gooseneck & Water Truck-Yr 2--\$105,880.00 New-John Deere 672G Motor Grader & Backhoe 310 SL-Yr 2--\$404,269.00 New-Rock Point Chapter HVAC-Yr 2 --\$21,566.12 New-Tractor/Attachment & Maintenance Shed/Materials/Labor Costs-Yr 2--\$89,162.70 New- Digital Monitoring Lights-Yr 2--\$30,000.00 New-Rock Point Chapter Installation of Infiltration of Infiltrators & Chapter House Restroom Renovation-Yr 2--\$87,455.51 New-Roads 8070 I.R., H&H, Analysis-Yr 2--\$95,000.00 Delete-BIA 8070 Road-Vetoeed Yr 1-\$833,333.33 [3]		BFD-46-18	12/18/2018	Carl Roessel Slater
D-42	7/2/2019	Rock Point	BIA 8070 Road	Money moved to different project.	New-Gooseneck & Water Truck-Yr 2--\$105,880.00 New-John Deere 672G Motor Grader & Backhoe 310 SL-Yr 2--\$404,269.00 New-Rock Point Chapter HVAC-Yr 2 --\$21,566.12 New-Tractor/Attachment & Maintenance Shed/Materials/Labor Costs-Yr 2--\$89,162.70 New- Digital Monitoring Lights-Yr 2--\$30,000.00 New-Rock Point Chapter Installation of Infiltration of Infiltrators & Chapter House Restroom Renovation-Yr 2--\$87,455.51 New-Roads 8070 I.R., H&H, Analysis-Yr 2--\$95,000.00 Closed/Expired [4]		0181-19	Closed/Expired	Carl Roessel Slater
E-2	9/27/2019	Rough Rock	Rough Rock - Low Water Project	Legislative Intent	Page 1: The Current Legislation for CAP-35-18 allocated Year 2 funding of this project to NTUA. NTUA has forfeited to pursue this project. Be request of the Office of the Speaker, the NN Water Management Branch (WMB) has agreed to administrate and implement funds. Upon approval to allow WMB to a dministrate and implement funds, WMB will establish a Memorandum of Agreement with Indian Health Service (IHS) for plan, design, and construction activities to correct a low water pressure situation for 6 homes in Rough Rock, AZ. This project is listed in IHS SDS Project #AZ 01047-1101. Page 2: To change Project Type from Design/Construct to Plan, Design, Construction; to allow the change of funding year(s); and to allow NN Water Management Branch (WMB) to administrate and implement Sihasin fundsfor the Rough Rock Low Water Pressure project. Upon approval WMB will establish a Memorandum of Agreement with Indian Health Service (IHS) to conduct planning, design, and construction activities for IHS SDS Project #AZ 01047-1101. The project is to correct a low water pressure situation for 6 homes in Rough Rock, AZ. Request \$50,000.00 for Year 2 to conduct planning Services and 538,000 in Year 3 for construction.		BFJA 01-20	1/7/2020	Carl Roessel Slater
							Legislation still pending		
							Legislation Withdrawn by Sponsor		
							Leg. No. 0320-19 12 Change Orders Tabled		
							Orginal Project Veto by President Begaye -- Money not Available in CAP-35-18 - Legislation Withdrawn by Sponsor		
							Closed/Expired		

5. Sihasin Projects Listing-
Prepared by General
Accounting

CAP-35-18- Community Development Projects		Original	Revised Budget Amt	Actual Amount	Open Commit Amount	Budget Balance	Current Delegate				Region	
Description							Setup Date	Resolution	Extend to			
C01683	CHPT 23	BAHASTLAH/TLC MF TRACTOR	55,000.00	55,000.00	37,628.84	17,371.16	Year 1	Notah, Nathan	10/22/2018 DSAM	CJA-03-21	11/2022	Coyote Canyon, Mexican Springs, Naschitti, Tohatchi, Bahastlah
C01684	CHPT 24	BAHASTLAH/TLC MOTOR GRADER	238,091.16	238,091.16	189,736.31	48,354.85	Year 1	Notah, Nathan	10/22/2018 DSAM	CJA-03-21	11/2022	Coyote Canyon, Mexican Springs, Naschitti, Tohatchi, Bahastlah
C01685	CHPT 126	CORNFIELDS CHAPTER BACKHOE	40,000.00	90,000.00	90,000.00	-	Year 1	James, Vince	10/22/2018 DSAM	CHGB CJA-03-21	11/2022	Jeddito, Cornfields, Ganado, Kindahllichee, Steamboat
C01686	CHPT 14	COYOTE CANYON CHAPTER TRACTOR	50,000.00	50,000.00	38,482.24	11,517.76	Year 1	Notah, Nathan	10/22/2018 DSAM	CJA-03-21	11/2022	Coyote Canyon, Mexican Springs, Naschitti, Tohatchi, Bahastlah
C01687	CHPT 15	COYOTE CANYON SR CENTER VAN	50,000.00	50,000.00	50,000.00	50,000.00	Year 1	Notah, Nathan	10/22/2018 DSAM	CJA-03-21	11/2022	Coyote Canyon, Mexican Springs, Naschitti, Tohatchi, Bahastlah
C01688	CHPT 16	COYOTE CANYON TRUCK & FLATBED	90,000.00	90,000.00	63,884.00	26,116.00	Year 1	Notah, Nathan	10/22/2018 DSAM	CJA-03-21	11/2022	Coyote Canyon, Mexican Springs, Naschitti, Tohatchi, Bahastlah
C01689	CHPT 18	COYOTE CANYON SR CNTR RENOVATN	109,000.00	109,000.00	39,387.83	69,612.17	Year 1	Notah, Nathan	10/22/2018 DSAM	CJA-03-21	11/2022	Coyote Canyon, Mexican Springs, Naschitti, Tohatchi, Bahastlah
C01690	CHPT 21	COYOTE CANYON N96 CHIP SEAL	250,000.00	250,000.00	250,000.00	-	Year 1	Notah, Nathan	10/22/2018 BFAU-20	CJA-03-21	11/2022 DS	Coyote Canyon, Mexican Springs, Naschitti, Tohatchi, Bahastlah
C01691	CHPT 51	CRYSTAL FIRE SUPPRESSION SYSTEM	876,000.00	876,000.00		876,000.00	Year 1	Nez, Dr. Andy	10/22/2018 DSAM	CJA-03-21	11/2022	Crystal, Fort Defiance, Red Lake, Sawmill
C01692	CHPT 150	9402 IMPVMT HOUCK CHAPTER ROAD	85,000.00	206,000.00	85,000.00	-	Year 1	Mitchell, Arbin	10/22/2018 DS BFD	CMY-45-23	11/2026	Klagetoh, Wide Ruins, Houck, Lupton, Nahata Dzili
C01693	CHPT 105	INDIAN WELLS CHAPTER HVAC UNIT	25,000.00	25,000.00	25,000.00	-	Year 1	Yazzie, Cherilyn	10/22/2018 DSAM	CJA-03-21	11/2022	Dilkon, Indian Wells, Teesto, Whitecone, Greasewood Springs
C01694	CHPT 106	INDIAN WELLS SR CNTR RENOVATN	265,000.00	544,393.67	306,346.68	-	Year 1	Yazzie, Cherilyn	10/22/2018 DSAM	CMY-45-23	11/2024	Dilkon, Indian Wells, Teesto, Whitecone, Greasewood Springs
C01695	CHPT 107	INDIAN WELLS COMMERCL SITE DEV	200,000.00	200,000.00	200,000.00	-	Year 1	Yazzie, Cherilyn	10/22/2018 DSAM	CMY-45-23	11/2024	Dilkon, Indian Wells, Teesto, Whitecone, Greasewood Springs
C01696	CHPT 129	JEDDITO CHAPTER BACKHOE EQUIP	107,064.66	107,064.66	92,720.92	14,343.74	Year 1	James, Vince	10/22/2018 DSAM	CJA-03-21	11/2022	Jeddito, Cornfields, Ganado, Kindahllichee, Steamboat
C01697	CHPT 128	KINDAHLICHII CHPTR PARKING LOT	94,731.32	94,731.32		94,731.32	Year 1	James, Vince	10/22/2018 DSAM	CJA-03-21	11/2022	Jeddito, Cornfields, Ganado, Kindahllichee, Steamboat
C01698	CHPT 144	LUPTON CHAPTER WAREHOUSE	68,795.00	-		-	Year 1	Mitchell, Arbin	10/22/2018 DS BFN	39-20 CHG TO C01910 DSA		Klagetoh, Wide Ruins, Houck, Lupton, Nahata Dzili
C01699	CHPT 32	MEXICAN SPRINGS DEER SPRGS RD	667,000.00	667,000.00	667,000.00	-	Year 1	Notah, Nathan	10/22/2018 DSAM	CJA-03-21	11/2022	Coyote Canyon, Mexican Springs, Naschitti, Tohatchi, Bahastlah
C01700	CHPT 33	MEX SPRGS RD MAINT, C & BRIDGES	121,333.34	121,333.34		20,758.28	Year 1	Notah, Nathan	10/22/2018 DSAM	CJA-03-21	11/2022	Coyote Canyon, Mexican Springs, Naschitti, Tohatchi, Bahastlah
C01701	CHPT 34	MEXICAN SPRINGS MF TRACTOR	45,000.00	45,000.00	38,482.24	6,517.76	Year 1	Notah, Nathan	10/22/2018 DSAM	CJA-03-21	11/2022	Coyote Canyon, Mexican Springs, Naschitti, Tohatchi, Bahastlah
C01702	CHPT 27	NASCHITTI CHAPTER VEHICLE	73,333.33	73,333.33	36,115.00	37,218.33	Year 1	Notah, Nathan	10/22/2018 DSAM	CJA-03-21	11/2022	Coyote Canyon, Mexican Springs, Naschitti, Tohatchi, Bahastlah
C01703	CHPT 29	NASCHITTI CHAPTER EQUIP/LOADER	231,000.00	231,000.00	230,974.00	26.00	Year 1	Notah, Nathan	10/22/2018 DSAM	CJA-03-21	11/2022	Coyote Canyon, Mexican Springs, Naschitti, Tohatchi, Bahastlah
C01704	CHPT 30	NASCHITTI CHAPTER BACKHOE	103,000.00	103,000.00	95,294.00	7,706.00	Year 1	Notah, Nathan	10/22/2018 DSAM	CJA-03-21	11/2022	Coyote Canyon, Mexican Springs, Naschitti, Tohatchi, Bahastlah
C01705	CHPT 101	OAKSPRINGS CHAPTER RENOVATION	1,000,000.00	2,083,333.33	938,553.85	557,352.82	Year 1	Jesus, Brenda	10/22/2018 DSAM	CMY-45-23	11/2024	Oaksprings, St. Michaels
C01706	CHPT 55	RED LAKE STREET IMPROVEMENT	100,000.00			-	Year 1	Nez, Dr. Andy	10/23/2018 DSAM	BFJY-11-19		Crystal, Fort Defiance, Red Lake, Sawmill
C01707	CHPT 58	SAWMILL CHAPTER RENOVATION	250,000.00	632,133.67	632,133.67	-	Year 1	Nez, Dr. Andy	10/23/2018 DSAM	CJA-03-21	11/2022	Crystal, Fort Defiance, Red Lake, Sawmill
C01708	CHPT 100	ST MICHAELS NEW CHAPTER HOUSE	2,083,333.33	2,083,333.33	2,078,402.77	4,930.53	Year 1	Jesus, Brenda	10/23/2018 DSAM			Oaksprings, St. Michaels
C01709	CHPT 132	STEAMBOAT CHAPTER RENOVATION	220,000.00	833,333.33		833,333.33	Year 1	James, Vince	10/23/18 DSAM	CMY-45-23	11/2026	Jeddito, Cornfields, Ganado, Kindahllichee, Steamboat
C01710	CHPT 111	TEESTO COMMUNITY CENTER	500,000.00	500,000.00	500,000.00	-	Year 1	Yazzie, Cherilyn	10/23/2018 DSAM	CJA-03-21	11/2022	Dilkon, Indian Wells, Teesto, Whitecone, Greasewood Springs
C01711	CHPT 109	WHITECONE JW2 MASTER TRACTPLAN	66,000.00	66,000.00		66,000.00	Year 1	Yazzie, Cherilyn	10/23/2018 DSAM	CJA-03-21	11/2022	Dilkon, Indian Wells, Teesto, Whitecone, Greasewood Springs
C01712	CHPT 110	WHITECONE CHAPTER MOTOR GRADER	339,000.00	339,000.00	326,904.00	12,096.00	Year 1	Yazzie, Cherilyn	10/23/2018 DSAM	CJA-03-21	11/2022	Dilkon, Indian Wells, Teesto, Whitecone, Greasewood Springs
C01713	CHPT	CAMERON CHPTR CULTURAL CTR BLD	250,000.00			-	Year 1	Johnson, Casey	10/23/2018 SBEGAY	BFD-50-18 to BU C01786		Cameron, Coalmine Canyon, Birdsprings, Leupp, Tolani Lake
C01714	CHPT 65	CHILCHINBETO MULTI-PURPOSE BLD	300,000.00	300,000.00	31,780.00	13,255.08	Year 1	Pamish, Shaandii	10/23/2018 SBEGAY	CJA-03-21	11/2022	Chilchinbeto, Dennehotso, Kayenta
C01715	CHPT 136	COPPERMINE CHAPTER BACKHOE	50,000.00	100,000.00	98,329.18	1,670.82	Year 1	Nez Begay, Helei	10/23/2018 SBEGAY	CJA-03-21	11/2022	Coppermine, Kalbeto, Lechee, Tonalea/Red Lake, Bodaway/Gap

C01716	CHPT	64 BLDG	KAYENTA MULTI-PURPOSE	350,000.00	350,000.00			350,000.00	Year 1	Parrish, Shaandil	10/23/2018	SBEGAY	CJA-03-21	11/2022	Chilchinbeto, Dennehotso, Kayenta
C01717	CHPT	140 REPLACEMT BLD	TONALEA CHPTR HS	1,050,000.00	1,050,000.00	1,050,000.00		-	Year 1	Nez Begay, Helei	10/23/2018	SBEGAY	CJA-03-21	11/2022	Coppermine, Kaibeto, Lechee, Tonalea/Red Lake, Bodaway/Gap
C01718	CHPT	151 BLDG	TUBA CITY SENIOR CITIZEN	1,400,000.00	4,166,666.66	4,125,955.07	15,693.85	25,017.74	Year 1	Tso, Otto	10/23/2018	SBEGAY	CJA-03-21	11/2022	To Nanees Dizi
C01719	CHPT	22 BAHASTL/AH/TLC BACKHOE	SHIPROCK CHP VISITOR	143,000.00	143,000.00	92,964.88		50,035.12	Year 1	Notah, Nathan	10/24/2018	DSAM	CJA-03-21	11/2022	Coyote Canyon, Mexican Springs, Naschitti, Tohatchi, Bahastlah
C01720	CHPT	80 CENTER	RED VALLEY TRANSFER	360,666.66	360,666.66			360,666.66	Year 1	Charles-Newton,	10/25/2018	NFRANCI	CJA-03-21	11/2022	Shiprock
C01721	CHPT	86 STATION	SHIPROCK SR CENTER	200,000.00	200,000.00	197,114.94		2,885.06	Year 1	Crotty, Amber	10/25/2018	NFRANCI	CJA-03-21	11/2022	Cove, Toadlena/Two Grey Hills, Red Valley, Sanostee, Sheepsprings, Beclabito, Gadiiahi/To'koi
C01722	CHPT	67 RENOVATION	NEWCOMB SR CENTER	80,000.00	80,000.00			80,000.00	Year 1	Charles-Newton,	10/25/2018	NFRANCI	CJA-03-21	11/2022	Shiprock
C01723	CHPT	2 RENOVATION	HOGBACK - NEW CHAPTER	228,189.00	228,189.00	228,189.00		-	Year 1	Crotty, Amber	10/29/2018	NFRANCI	CJA-03-21	11/2022	Cove, Toadlena/Two Grey Hills, Red Valley, Sanostee, Sheepsprings, Beclabito, Gadiiahi/To'koi
C01724	CHPT	3 HOUSE	BURNHAM CHPT	150,018.78	743,118.78	615,197.63		127,921.15	Year 1	Nez, Rickie	10/29/2018	NFRANCI	CMY-45-23	11/2024	Burnham, Nenahnezad, Upper Fruitland, Tse Daa Kaan, Newcomb, San Juan
C01725	CHPT	COMMUNITY CENTER	SAN JUAN MULTI-PURPOSE	300,000.00	683,500.00			683,500.00	Year 1	Nez, Rickie	10/29/2018	NFRANCI	CJA-03-21	09/2025	Burnham, Nenahnezad, Upper Fruitland, Tse Daa Kaan, Newcomb, San Juan
C01726	CHPT	BLDG	SHIPROCK - ELDERLY CARE	150,000.00				-	Year 1	Nez, Rickie	10/29/2018	NFRANCI	CJA-03-21	11/2022	Burnham, Nenahnezad, Upper Fruitland, Tse Daa Kaan, Newcomb, San Juan
C01727	CHPT	68 SITE	SHIPROCK RIVER TRAILS &	17,000.00	17,000.00			17,000.00	Year 1	Charles-Newton,	10/29/2018	NFRANCI	CJA-03-21	11/2022	Shiprock
C01728	CHPT	72 PARK	SHEEP SPRGS	56,000.00	56,000.00			56,000.00	Year 1	Charles-Newton,	10/29/2018	NFRANCI	CJA-03-21	11/2022	Shiprock
C01729	CHPT	87 MULTI-PURPOSE BLDG	SHIPROCK CHAPTER	682,629.66	682,629.66			682,629.66	Year 1	Crotty, Amber	10/29/2018	NFRANCI	CJA-03-21	11/2022	Cove, Toadlena/Two Grey Hills, Red Valley, Sanostee, Sheepsprings, Beclabito, Gadiiahi/To'koi
C01730	CHPT	66 RENOVATION	SHIPROCK INCIDENT	50,000.00	450,000.00	296,150.75	148,075.37	5,773.88	Year 1	Charles-Newton,	10/31/2018	NFRANCI	CMY-45-23	11/2025	Shiprock
C01731	CHPT	76 COMMAND CTR	COVE SENIOR CENTER	1,000,000.00	1,000,000.00	626,492.77	415,281.23	(41,774.00)	Year 1	Charles-Newton,	10/31/2018	NFRANCI	CMY-45-23	11/2024	Shiprock
C01732	CHPT	83 RENOVATION	BACA/PREWITT CHAPTER	255,704.00	255,704.00	255,704.00		-	Year 1	Crotty, Amber	10/31/2018	NFRANCI	CJA-03-21	11/2022	Cove, Toadlena/Two Grey Hills, Red Valley, Sanostee, Sheepsprings, Beclabito, Gadiiahi/To'koi
C01733	CHPT	154 WAREHOUSE	MARIANO LAKE	150,000.00	150,000.00			150,000.00	Year 1	Tolth, George	10/31/2018	MDAVIS	CJA-03-21	11/2022	Littlewater, Pueblo Pintado, Whitehorse Lake, Baca/Prewitt, Casamero Lake, Ojo Encino, Counselor
C01734	CHPT	178 MULTIPURPOSE BLDG	PINEDALE CH VETERANS	391,044.80	391,044.80	11,470.00	56,617.10	322,957.80	Year 1	Arviso, Steven	10/31/2018	MDAVIS	CJA-03-21	11/2022	Churchrock, Iyanbito, Mariano Lake, Pinedale, Smith Lake, Thoreau
C01735	CHPT	180 BUILDING	SMITH LAKE BAY/SHOP	694,444.44	694,444.44	694,444.44		-	Year 1	Arviso, Steven	10/31/2018	MDAVIS	CJA-03-21	11/2022	Churchrock, Iyanbito, Mariano Lake, Pinedale, Smith Lake, Thoreau
C01736	CHPT	181 BUILDING	STANDING ROCK	694,444.44	694,444.44			694,444.44	Year 1	Arviso, Steven	10/31/2018	MDAVIS	CJA-03-21	11/2022	Churchrock, Iyanbito, Mariano Lake, Pinedale, Smith Lake, Thoreau
C01737	CHPT	112 HEADSTART BLDG	WHITE ROCK CHAPTER	3,269,616.66	3,269,616.66	3,162,418.34	9,444.93	97,753.39	Year 1	Simpson, Danny	10/31/2018	MDAVIS	CJA-03-21	11/2022	Becenti, Lake Valley, Nahodishgish, Standing Rock, Whiterock, Huerfano, Nageezi, Crownpoint
C01738	CHPT	113 RENOVATION	SHP 15 SECURE LAND	500,000.00	500,000.00	500,000.00		-	Year 1	Simpson, Danny	10/31/2018	MDAVIS	CJA-03-21	11/2022	Whiterock, Huerfano, Nageezi, Crownpoint
C01739	CHPT	DESIGNATION	SHP PLAN/DESIGN 36 ACRE	200,000.00	200,000.00			200,000.00	Year 1	Charles-Newton,	11/01/2018	NFRANCI	CJA-03-21	11/2022	Shiprock
C01740	CHPT	TRACT	RED MESA CHPTER HSE	85,000.00	85,000.00			85,000.00	Year 1	Charles-Newton,	11/01/2018	NFRANCI	CJA-03-21	11/2022	Shiprock
C01741	CHPT	99 RENOVATION	BACA/PREWITT BACKHOE	238,249.15	238,249.15			238,249.15	Year 1	Yanito, Curtis	11/01/2018	NFRANCI	CJA-03-21	11/2022	Mexican Water, Tolikan, Teenospos, Aneth, Red Mesa
C01742	CHPT	153 PURCHASE	SHIPROCK NEW TRAFFIC	50,000.00	50,000.00	30,000.00		20,000.00	Year 1	Tolth, George	11/05/2018	MDAVIS	CJA-03-21	11/2022	Littlewater, Pueblo Pintado, Whitehorse Lake, Baca/Prewitt, Casamero Lake, Ojo Encino, Counselor
C01743	CHPT	77 LIGHTS	WIDENING SAN FRANCISCO	200,000.00	200,000.00	153,841.20		46,158.80	Year 1	Charles-Newton,	11/06/2018	NFRANCI	CJA-03-21	11/2022	Shiprock
C01744	CHPT	PEAK RD	CASAMEROLAKE MCKINLY	500,000.00	250,000.00			250,000.00	Year 1	Johnson, Casey	11/06/2018	NFRANCI	CJA-03-21	11/2022	Cameron, Coalmine Canyon, Birdsprings, Leupp, Totani Lake
C01745	CHPT	RD.19 PRJ	TOHAJILLEE ROAD	2,811,443.31	2,811,443.31	2,811,443.31		-	Year 1	Tolth, George	11/07/2018	MDAVIS	CJA-03-21	11/2022	Littlewater, Pueblo Pintado, Whitehorse Lake, Baca/Prewitt, Casamero Lake, Ojo Encino, Counselor
C01746	CHPT	13 IMPROVEMNT PRJ	FOREST LAKE SR CTR	1,388,888.89	1,388,888.89	1,388,888.89		-	Year 1	Begay, Norman	11/07/2018	MDAVIS	CJA-03-21	11/2022	Alamo, Ramah, Tohajilee
C01747	CHPT	172 RENOVATIONS	HARDROCK CHAPTER HVAC	500,000.00	500,000.00	482,092.99		17,907.01	Year 1	Simonson, Germ	11/07/2018	LJYMM	BFF-05-22	11/2024	Hard Rock, Forest Lake, Pinon, Black Mesa, Whippoorwill
C01748	CHPT	158 UNIT	HARDROCK CHAPTER	50,000.00	50,000.00			50,000.00	Year 1	Simonson, Germ	11/07/2018	LJYMM	CJA-03-21	11/2022	Hard Rock, Forest Lake, Pinon, Black Mesa, Whippoorwill
C01749	CHPT	159 VEHICLE	HARDROCK WELLNESS CTR	74,886.00	74,886.00			74,886.00	Year 1	Simonson, Germ	11/07/2018	LJYMM	CJA-03-21	11/2022	Hard Rock, Forest Lake, Pinon, Black Mesa, Whippoorwill
C01750	CHPT	160 EQUIP		44,940.00	44,940.00			44,940.00	Year 1	Simonson, Germ	11/07/2018	LJYMM	CJA-03-21	11/2022	Hard Rock, Forest Lake, Pinon, Black Mesa, Whippoorwill

C01751	CHPT	HARDROCK SR CTR 155 RENOVATIONS	250,000.00	250,000.00		250,000.00	Year 1	Simonson, Germ	11/07/2018 LJYMM	CJA-03-21	11/2022	Hard Rock, Forest Lake, Pinon, Black Mesa, Whippoorwill
C01752	CHPT	46 EQUIP-BACKHOE LUKACHUKAI CHP	144,000.00	144,000.00	95,294.00	48,706.00	Year 1	Slater, Carl	11/07/2018 LJYMM	CJA-03-21	11/2022	Tsaile/Wheatfields, Lukachukai, Round Rock, Rough Rock, Rock Point
C01753	CHPT	50 EQUIP-ROPING BOX LUKACHUKAI CHP	3,503.00	3,503.00		3,503.00	Year 1	Slater, Carl	11/07/2018 LJYMM	CJA-03-21	11/2022	Tsaile/Wheatfields, Lukachukai, Round Rock, Rough Rock, Rock Point
C01754	CHPT	47 EQUIP-MANLIFT LUKACHUKAI CHP-WELDING	39,500.00	39,500.00		39,500.00	Year 1	Slater, Carl	11/07/2018 LJYMM	CJA-03-21	11/2022	Tsaile/Wheatfields, Lukachukai, Round Rock, Rough Rock, Rock Point
C01755	CHPT	49 MACH LUKACHUKAI SR CTR	7,000.00	7,000.00		7,000.00	Year 1	Slater, Carl	11/07/2018 LJYMM	CJA-03-21	11/2022	Tsaile/Wheatfields, Lukachukai, Round Rock, Rough Rock, Rock Point
C01756	CHPT	48 RENOV.	86,427.00	86,427.00	86,427.00	-	Year 1	Slater, Carl	11/07/2018 LJYMM	CJA-03-21	11/2022	Tsaile/Wheatfields, Lukachukai, Round Rock, Rough Rock, Rock Point
C01757	CHPT	165 PINON CHAPTER VEHICLE PINON CHP VHCL W/ WATER	50,000.00	50,000.00		50,000.00	Year 1	Simonson, Germ	11/07/2018 LJYMM	CJA-03-21	11/2022	Hard Rock, Forest Lake, Pinon, Black Mesa, Whippoorwill
C01758	CHPT	164 TANK	150,000.00	150,000.00	87,500.00	62,500.00	Year 1	Simonson, Germ	11/07/2018 LJYMM	CJA-03-21	11/2022	Hard Rock, Forest Lake, Pinon, Black Mesa, Whippoorwill
C01759	CHPT	167 PINON HSWRG/BTHRM ADD PINON	25,000.00	25,000.00	24,998.43	1.57	Year 1	Simonson, Germ	11/07/2018 LJYMM	CJA-03-21	11/2022	Hard Rock, Forest Lake, Pinon, Black Mesa, Whippoorwill
C01760	CHPT	168 HSEWRNG/BATHROOM ADD LUKACHUKAI CHP TRACT	23,648.14	23,648.14		23,648.14	Year 1	Simonson, Germ	11/07/2018 LJYMM	CJA-03-21	11/2022	Hard Rock, Forest Lake, Pinon, Black Mesa, Whippoorwill
C01761	CHPT	44 FENCING ROUND ROCK RD #492 IMPR	482,903.33	482,903.33		482,903.33	Year 1	Slater, Carl	11/07/2018 LJYMM	CJA-03-21	11/2022	Tsaile/Wheatfields, Lukachukai, Round Rock, Rough Rock, Rock Point
C01762	CHPT	36 PROJ ROUND ROCK RD #590 IMPR	50,000.00	461,153.69	424,153.69	37,000.00	Year 1	Slater, Carl	11/07/2018 LJYMM	CJA-03-21	11/2022	Tsaile/Wheatfields, Lukachukai, Round Rock, Rough Rock, Rock Point
C01763	CHPT	35 PROJ TSAILE/WHEATFIELDS TRC	50,000.00	338,533.94	309,780.66	28,753.28	Year 1	Slater, Carl	11/07/2018 LJYMM	CJA-03-21	11/2022	Tsaile/Wheatfields, Lukachukai, Round Rock, Rough Rock, Rock Point
C01764	CHPT	38 FENCING TSAILE/WHEATFIELDS	220,000.00	220,000.00		220,000.00	Year 1	Slater, Carl	11/07/2018 LJYMM	CJA-03-21	11/2022	Tsaile/Wheatfields, Lukachukai, Round Rock, Rough Rock, Rock Point
C01765	CHPT	41 MASTER PLAN WHIPPOORWILL CHP BLDG	35,000.00	35,000.00		35,000.00	Year 1	Slater, Carl	11/07/2018 LJYMM	CJA-03-21	11/2022	Tsaile/Wheatfields, Lukachukai, Round Rock, Rough Rock, Rock Point
C01766	CHPT	173 RENOV TIN BAAHAALII SR CENTER	450,000.00	450,000.00		450,000.00	Year 1	Simonson, Germ	11/07/2018 LJYMM	CJA-03-21	11/2022	Hard Rock, Forest Lake, Pinon, Black Mesa, Whippoorwill
C01767	CHPT	95 RENOVATION NAHATADZIL SHOPPING	150,000.00	150,000.00	107,917.67	29,835.84	Year 1	Notah, Nathan	11/16/2018 MDAVIS	CJA-03-21	11/2022	Coyote Canyon, Mexican Springs, Naschitti, Tohatchi, Bahastlah
C01768	CHPT	147 CENTER DILKON CH MULTIPURPOSE	1,265,035.70	847,044.48	604,409.61	13,581.61	Year 1	Mitchell, Arbin	11/19/2018 DSAM	CJA-03-21	11/2022	Klagetoh, Wide Ruins, Houck, Lupton, Nahata Dzil Dilkon, Indian Wells, Teesto, Whitecone, Greasewood Springs
C01769	CHPT	103 COMPLEX GREASEWOOD SPRGS	333,333.33	333,333.33		333,333.33	Year 1	Yazzie, Cherilyn	11/19/2018 DSAM	CJA-03-21	11/2022	Dilkon, Indian Wells, Teesto, Whitecone, Greasewood Springs
C01770	CHPT	102 MSTR TRACTPLN PINON CHP	400,000.00	833,333.33		833,333.33	Year 1	Yazzie, Cherilyn	11/19/2018	CJA-03-21	11/2022	Dilkon, Indian Wells, Teesto, Whitecone, Greasewood Springs
C01771	CHPT	161 COMMUNICATION SYS DENNEHOTSO TRANSFER	150,000.00	150,000.00		150,000.00	Year 1	Simonson, Germ	11/27/2018 LJYMM	CJA-03-21	11/2022	Hard Rock, Forest Lake, Pinon, Black Mesa, Whippoorwill
C01772	CHPT	60 STATION	40,000.00	140,000.00		140,000.00	Year 1	Parrish, Shaandii	11/27/2018 SBEGAY	CJA-03-21	11/2022	Chilchinbeto, Dennehotso, Kayenta
C01773	CHPT	1 NEWCOMB HELIPAD SAWMILL CH N7 ROAD	100,000.00	439,637.00	438,261.13	1,375.77	Year 1	Crotty, Amber	11/28/2018 NFRANCI	CJA-03-21	11/2022	Cove, Toadlena/Two Grey Hills, Red Valley, Sanostee, Sheepsprings, Beclabito, Gadiiahi/To'koi
C01774		59 REHAB WHITECONE CH ROAD	271,666.67	239,533.00	239,533.00	-	Year 1	Nez, Dr. Andy	11/28/2018 NFRANCI	CJA-03-21	11/2022	Crystal, Fort Defiance, Red Lake, Sawmill
C01775	CHPT	108 IMPROVEMENT	194,000.00	194,000.00	194,000.00	-	Year 1	Yazzie, Cherilyn	12/11/2018 DSAM	CJA-03-21	01/2023	Dilkon, Indian Wells, Teesto, Whitecone, Greasewood Springs
C01776	CHPT	88 TWO GREY HILLS ROW N19 COALMINE MESA CHAPTER	600,000.00	600,000.00	540,000.00	-	Year 1	Crotty, Amber	12/12/2018 NFRANCI	CJA-03-21	01/2023	Cove, Toadlena/Two Grey Hills, Red Valley, Sanostee, Sheepsprings, Beclabito, Gadiiahi/To'koi
C01777		HS RENOV	200,000.00	200,000.00	200,000.00	-	Year 1	Nez Begay, Hela	12/12/2018 SBEGAY	CJA-03-21	01/2023	Coppermine, Kaibeto, Lechee, Tonatea/Red Lake, Bodaway/Gap
C01778	CHPT	43 ROUGH ROCK SR CTR INDIAN VILLAGE ROAD	245,333.33	245,333.33	244,815.19	-	Year 1	Slater, Carl	12/13/2018 LJYMM	CJA-03-21	01/2023	Tsaile/Wheatfields, Lukachukai, Round Rock, Rough Rock, Rock Point
C01779	CHPT	75 SHIPROCK N5010 TSE ALNAOZTII' RD	318,000.00	318,000.00	273,700.00	-	Year 1	Slater, Carl	12/19/2018 NFRANCI	CJA-03-21	01/2023	Tsaile/Wheatfields, Lukachukai, Round Rock, Rough Rock, Rock Point
C01780	CHPT	89 DESIG BECLABITO FIBER OPTIC	75,000.00	75,000.00	75,000.00	-	Year 1	Crotty, Amber	12/19/2018 NFRANCI	CJA-03-21	01/2023	Cove, Toadlena/Two Grey Hills, Red Valley, Sanostee, Sheepsprings, Beclabito, Gadiiahi/To'koi
C01781	CHPT	90 BROADBAN COVE AGRICULTURE	708,333.00	708,333.00		708,333.00	Year 1	Crotty, Amber	12/19/2018 NFRANCI	CJA-03-21	01/2023	Cove, Toadlena/Two Grey Hills, Red Valley, Sanostee, Sheepsprings, Beclabito, Gadiiahi/To'koi
C01782	CHPT	91 WATERSHED STU CAMERON CHPTR	600,000.00	600,000.00		600,000.00	Year 1	Crotty, Amber	12/19/2018 NFRANCI	CJA-03-21	01/2023	Cove, Toadlena/Two Grey Hills, Red Valley, Sanostee, Sheepsprings, Beclabito, Gadiiahi/To'koi
C01786	CHPT	117 CULTURAL CTR BLD COALMINE MESA CHAPTER	250,000.00	733,334.66	240,000.00	493,334.66	Year 2	Johnson, Casey	9/9/19 SBEGAY	BI CMY-45-23	04/2027	Cameron, Coalmine Canyon, Birdsprings, Leupp, Tolani Lake
C01787	CHPT	119 RENOVATI TOLANI LAKE NEW SENIOR	533,333.00	533,333.00	533,333.00	-	Year 2	Johnson, Casey	09/09/2019 SBEGAY	CMY-45-23	04/2027	Cameron, Coalmine Canyon, Birdsprings, Leupp, Tolani Lake
C01788	CHPT	121 CITIZEN LUKACHUKAI CHP AGRIC	733,333.00	733,333.00		733,333.00	Year 2	Johnson, Casey	09/09/2019 SBEGAY	CMY-45-23	04/2027	Cameron, Coalmine Canyon, Birdsprings, Leupp, Tolani Lake
C01801	CHPT	45 BLDG	70,000.00	70,000.00		70,000.00	Year 2	Slater, Carl	02/11/2020 LJYMM	CMY-45-23	04/2027	Tsaile/Wheatfields, Lukachukai, Round Rock, Rough Rock, Rock Point

C01802	CHPT	39	TSAIL/WHTFLD SR CTR REHAB FAC	48,255.00	367,255.00	336,192.75			31,062.25	Year 2	Slater, Carl	02/11/2020	LJYMM	CMY-45-23	04/2027	Teaile/Wheatfields, Lukachukai, Round Rock, Rough Rock, Rock Point
C01803	CHPT	9	LOW MTN HEAD START FACILITY	586,666.66	271,666.66	198,538.78	52,642.23		20,485.65	Year 2	James, Vince	BFN-47-19 Chg	\$325	BFMY-45-23	04/2027	Jeddito, Cornfields, Ganado, Kindahlchee, Steamboat Churchrock, Iyanbito, Mariano Lake, Pinedale, Smith Lake, Thoreau
C01804	CHPT	177	THOREAU VETERANS BLDG BAAHAALI-PINE HAVEN	694,444.44	694,444.44	693,840.00	604.00		0.44	Year 2	Arviso, Steven	02/11/2020	LJYMM	CMY-45-23	04/2027	Baahaali, Chichiltah, Manuelito, Red Rock, Rock Springs, Tsayatoh
C01805	CHPT	94	HUERFANO SENIOR CITIZEN CTR	600,000.00	600,000.00	525,912.28			74,087.72	Year 2	Yazzie, Lester	02/11/2020	SBEGAY	CMY-45-23	04/2027	Becenti, Lake Valley, Nahodishgish, Standing Rock, Whiterock, Huerfano, Nageezi, Crownpoint
C01806	CHPT	114	RAMAH CHAPTER RENOVATION	397,050.00	397,050.00				397,050.00	Year 2	Simpson, Danny	02/11/2020	SBEGAY	CMY-45-23	04/2027	Alamo, Ramah, Tohajilee
C01807	CHPT	12	ROCK SPRING CHP MULTI BLDG	1,388,888.89	1,388,888.89	1,388,888.89	-		0.01	Year 2	Begay, Norman	*				Alamo, Ramah, Tohajilee
C01808	CHPT	96	TSAYATOH CHP RENOVATION PROJ	276,173.66	276,173.66	194,582.20	-		81,591.46	Year 2	Yazzie, Lester	02/11/2020	SBEGAY	CMY-45-23	04/2027	Baahaali, Chichiltah, Manuelito, Red Rock, Rock Springs, Tsayatoh
C01809	CHPT	93	TSAYATOH CHP RENOVATION PROJ	500,000.00					-	Year 2	Yazzie, Lester	02/11/2020	SBEGAY	CMY-45-23	04/2027	Baahaali, Chichiltah, Manuelito, Red Rock, Rock Springs, Tsayatoh
C01810	CHPT	92	TSELICHII CHP SENIOR CITIZEN	1,600,000.00	1,600,000.00	185,733.51	77,729.95		1,336,536.54	Year 2	Yazzie, Lester	02/11/2020	SBEGAY	CJA-45-23	04/2027	Baahaali, Chichiltah, Manuelito, Red Rock, Rock Springs, Tsayatoh
C01811	CHPT	25	BAHASTLAH/TLC CHAPTER WAREHSE	328,242.33	328,242.33				328,242.33	Year 2	Notah, Nathan	02/12/2020	DSAM	CMY-45-23	04/2027	Coyote Canyon, Mexican Springs, Naschitti, Tohatchi, Bahastlah
C01812	CHPT	17	WAREHSE COYOTE CANYON CHAPTER	38,563.00	38,563.00				38,563.00	Year 2	Notah, Nathan	02/12/2020	DSAM	CMY-45-23	04/2027	Coyote Canyon, Mexican Springs, Naschitti, Tohatchi, Bahastlah
C01813	CHPT	19	LOT&LSCP KLAGETOH CHAPTER	119,455.00	119,455.00	65,469.00	-		53,986.00	Year 2	Notah, Nathan	02/12/2020	DSAM	CMY-45-23	04/2027	Coyote Canyon, Mexican Springs, Naschitti, Tohatchi, Bahastlah
C01814	CHPT	141	HEADSTART NENAHNEZAAD MULTI	400,000.00	215,484.00				215,484.00	Year 2	Mitchell, Arbin	02/12/2020	DSAM	CMY-45-23	04/2027	Klagetoh, Wide Ruins, Houck, Lupton, Nahata Dzil Burnham, Nenahnezad, Upper Fruitland, Tse Daa Kaan, Newcomb, San Juan
C01815	CHPT	7	PURPOSE RENV SHIPROCK CHPTR	694,444.44					-	Year 2	Nez, Rickie	02/12/2020	NFRANCISCO			Shiprock
C01816	CHPT	69	WELLNESS CENTER IYANBITO CHP HEAD START	200,000.00	200,000.00				200,000.00	Year 2	Charles-Newton,	02/13/2020	NFRANCI-			Shiprock
C01817	CHPAT	175	PROJ BECLABITO ROAD PROJECT	576,744.44	576,744.44				576,744.44	Year 2	Arviso, Steven	02/13/2020	SBEGAY			Churchrock, Iyanbito, Mariano Lake, Pinedale, Smith Lake, Thoreau
C01818	CHPT	82	N5113 DENNEHOTSO CHP	615,000.00	615,000.00	593,192.80			21,807.20	Year 2	Crotty, Amber	02/26/2020	NFRANCI	CJA-03-21	02/2024	Cove, Toadlena/Two Grey Hills, Red Valley, Sanostee, Sheepsprings, Bedabito, Gadiiahi/To'koi
C01820	CHPT	62	WAREHOUSE	162,025.82	162,025.82				162,025.82	Year 2	Parrish, Shaandii	09/10/2020	SBEGAY			Chilchinbeto, Dennehotso, Kayenta
C01822	CHPT	156	HARDROCK CHP ADA	60,000.00	60,000.00				60,000.00	Year 2	Simonson, Germ	10/20/2020	LJYMM			Hard Rock, Forest Lake, Pinon, Black Mesa, Whippoorwill
C01823			MANY FARMS MKT STUDY N8030 PINON ROAD	265,000.00	265,000.00				265,000.00	Year 2	Curfey, Crystalyn	10/20/2020	LJYMM			Tachee/Blue Gap, Many Farms, Nazlini, Tselani/Cottonwood, Low Mountain
C01824	CHPT	169	PROJECT	68,334.00	68,334.00				68,334.00	Year 2	Curfey, Crystalyn	10/20/2020	LJYMM			Tachee/Blue Gap, Many Farms, Nazlini, Tselani/Cottonwood, Low Mountain
C01826			LOW MOUNTAIN M/P BLDG CHURCH ROCK CHP HS	325,000.00	325,000.00		325,000.00		-	Year 2	James, Vince	10/29/2020	LJYMM			Jeddito, Cornfields, Ganado, Kindahlchee, Steamboat Churchrock, Iyanbito, Mariano Lake, Pinedale, Smith Lake, Thoreau
C01827	CHPT	182	RENOVATION DILKON TRACT INFRASTR	694,444.44	694,444.44				694,444.44	Year 2	Arviso, Steven	*				Dilkon, Indian Wells, Teesto, Whitecone, Greasewood Springs
C01828	CHPT	104	UPGRADE GANADO SENIOR CITIZEN	275,000.00	275,000.00				275,000.00	Year 2	Yazzie, Cherilyn	11/02/2020	DSAM	CJA-03-21	04/2025	Jeddito, Cornfields, Ganado, Kindahlchee, Steamboat
C01829	CHPT	135	CNTR BLDG CORNFIELD SNRSE LOW	833,333.34	833,333.34	833,333.00	-		0.34	Year 2	James, Vince	11/02/2020	DSAM			Jeddito, Cornfields, Ganado, Kindahlchee, Steamboat
C01830	CHPT	124	WTR CRSSNG CORNFIELD DEER POINT	266,000.00	266,000.00				266,000.00	Year 2	James, Vince	11/02/2020	DSAM			Jeddito, Cornfields, Ganado, Kindahlchee, Steamboat
C01831	CHPT	123	DEVELOPMT INSCRIPTION HS SOLID	300,000.00	300,000.00				300,000.00	Year 3	James, Vince	11/02/2020	DSAM			Jeddito, Cornfields, Ganado, Kindahlchee, Steamboat
C01832	CHPT	97	WASTE TS NAZLINI CHP SENIOR	330,000.00	216,000.00				216,000.00	Year 3	Daniels, Herman	11/13/20	Sbegay	BFJY-13-20 to BFMY-09-23		Inscription House, Navajo Mountain, Shonto, Oljato
C01838	CHPT	8	CITIZEN CTR NASCHITTI NEW	1,980,000.00	1,980,000.00	1,980,000.00			-	Year 2	Curfey, Crystalyn	04/16/2021	LJYMM			Tachee/Blue Gap, Many Farms, Nazlini, Tselani/Cottonwood, Low Mountain
C01839	CHPT	28	WAREHOUSE RED LAKE#18 CHAPTER	376,000.00	376,000.00				376,000.00	Year 2	Notah, Nathan	05/13/2021	DSAM			Coyote Canyon, Mexican Springs, Naschitti, Tohatchi, Bahastlah
C01841	CHPT	56	COMPLEX SAN JUAN ROAD N361 &	321,666.67	1,041,666.67	219,456.03	-		822,210.64	Year 3	Nez, Dr. Andy	05/13/2021	DSAM	BFJY-11-19 fr N01413 and		Crystal, Fort Defiance, Red Lake, Sawmill
C01842	CHPT	5	N556 TSAYATOH CHP HSE	683,333.00	683,333.00	682,434.78			888.22	Year 3	Nez, Rickie	06/11/2021	NFRANCI	CJA-03-21	11/2024	Burnham, Nenahnezad, Upper Fruitland, Tse Daa Kaan, Newcomb, San Juan
C01843	CHPT		DEMOLITION IYANBITO CHP VETERANS	500,000.00	500,000.00	203,667.00	-		296,333.00	Year 3	Yazzie, Lester	Prev Tsaytoh	Ch reno	NEW 8/2021	BFJN-20-21	Baahaali, Chichiltah, Manuelito, Red Rock, Rock Springs, Tsayatoh
C01844	CHPT	174	PROJ BAHASTLAH (TLC) ROAD	10,000.00	10,000.00				10,000.00	Year 3	Arviso, Steven	09/10/2021	SBEGAY			Churchrock, Iyanbito, Mariano Lake, Pinedale, Smith Lake, Thoreau
C01846	CHPT	26	MAINT SR/MESA BLUFF FARM	69,000.00	69,000.00		69,000.00		-	Year 2	Notah, Nathan	10/15/2021	DSAM			Coyote Canyon, Mexican Springs, Naschitti, Tohatchi, Bahastlah
C01886			ROAD N546	250,000.00	250,000.00	250,000.00			-	Year 3	Yanito, Curtis					Mexican Water, Tolikan, Teenospos, Aneth, Red Mesa

C01890	CHPT	10	BLUE GAP/TACHEE NEW CHPTR HSE	530,000.00	530,000.00		530,000.00	Year 2	Curley, Crystalyn	05/10/2022	NF	*	Tachee/Blue Gap, Many Farms, Nazlini, Tselani/Cottonwood, Low Mountain		
C01891	CHPT	146	IMPROVEMENT DENNEHOTSO VETERANS	75,040.00	-		-	Year 3	Mitchell, Arbin			*	Klagetoh, Wide Ruins, Houck, Lupton, Nahata Dzili		
C01892	CHPT	61	PARK CHINLE DEL MUERTO	225,000.00	225,000.00		225,000.00	Year 2	Parrish, Shaandil	05/17/2022	SBEGAY	-	Chilchinbeto, Dennehotso, Kayenta		
C01894	CHPT	116	HEADSTR IMP LUPTON CHAPTER	301,496.21	301,496.21	301,496.21	-	Year 3	Claw, Shawna Ann	05/23/2022	NF	*	Chinle		
C01909			RENOVATION LUPTON CHPTR N9402		30,000.00		30,000.00		Mitchell, Arbin	BFN chg BFN-38-20	Fr N01522 9/2023	DSAM	Klagetoh, Wide Ruins, Houck, Lupton, Nahata Dzili		
C01910			ROAD IMPVMT HOUCK VETERANS BLDG		288,630.00		288,630.00		Mitchell, Arbin	BFN chg BFN-38-20	Fr C01768 BFD-45-22		Klagetoh, Wide Ruins, Houck, Lupton, Nahata Dzili Cameron, Coalmine Canyon, Birdsprings, Leupp, Tolani		
C01913			RENOVATION BIRDSPRINGS CHP FARM		75,991.22		75,991.22		Johnson, Casey	BFD-45-22 Chng	Fr C01769 DSAM 4/2024		Lake		
N01378	CHPT	120	PROJECT CHILCHINBETO ASSAYI PH.II	250,000.00	200,000.00		200,000.00	Year 1	Parrish, Shaandil	10/31/2018	SBEGAY	CJA-03-21	11/2022	Chilchinbeto, Dennehotso, Kayenta	
N01379	NTUA	6	PL DENNEHOTSO POWERLINE	115,000.00	1,186,765.53	1,186,765.53	-	Year 1	Parrish, Shaandil	10/31/2018	SBEGAY	CJA-03-21	11/2022	Chilchinbeto, Dennehotso, Kayenta	
N01380	NTUA	5	EXT KAIBETO PWRLINE	40,031.25	458,252.00	458,252.00	-	Year 1	Nez Bogay, Helei	10/31/2018	SBEGAY	CJA-03-21	11/2022	Coppermine, Kaibeto, Lechee, Tonalea/Red Lake, Bodaway/Gap	
N01381	NTUA	22	EXTENSION LECHEE PWRLINE	219,187.50	680,000.00	680,000.00	-	Year 1	Nez Bogay, Helei	10/31/2018	SBEGAY	CJA-03-21	11/2022	Coppermine, Kaibeto, Lechee, Tonalea/Red Lake, Bodaway/Gap	
N01382	NTUA	23	EXTENSION UTILITY	92,006.25	1,016,666.50	1,016,666.50	-	Year 1	Charles-Newton,	10/31/2018	SBEGAY	CJA-03-21	11/2022	Shiprock	
N01383			HOOK-UP/RESTROOM RENOV SHIPROCK CHP RURAL		60,000.00		60,000.00	Year 1	Charles-Newton,	11/06/2018	NFRANCI	CJA-03-21	11/2022	Shiprock	
N01384	CHPT	74	ADDRESSING SHIPROCK COMMUNITY	100,000.00	100,000.00	42,178.75	57,821.25	Year 1	Charles-Newton,	11/06/2018	NFRANCI	CJA-03-21	11/2022	Shiprock	
N01385	CHPT	78	CEMETERY BLACK MESA PWRLINE	90,000.00	90,000.00	4,123.89	85,876.11	Year 1	Simonson, Garm	11/06/2018	NFRANCI	CJA-03-21	11/2022	Hard Rock, Forest Lake, Pinon, Black Mesa, Whipoorwill	
N01386	NTUA	29	EXTEN CHINLE/SPIDER ROCK	1,472,929.52	1,472,929.52	1,472,929.52	-	Year 1	Claw, Shawna Ar	11/07/2018	LJYMM	CJA-03-21	11/2022	Chinle	
N01387			WATERLINE ROUND ROCK CHP		50,000.00		50,000.00	Year 1	Claw, Shawna Ar	11/07/2018	LJYMM	CJA-03-21	11/2022		
N01388	CHPT	37	SIGNAGE MANY FARMS PWRLINE	33,198.50	33,198.50		33,198.50	Year 1	Curley, Crystalyn	11/07/2018	LJYMM	BFN-37-22	11/2026	Tachee/Blue Gap, Many Farms, Nazlini, Tselani/Cottonwood, Low Mountain	
N01389	NTUA	1	EXTEN MARIANO LAKE	37,432.20	265,000.00	265,000.00	-	Year 1	Curley, Crystalyn	11/07/2018	LJYMM	CJA-03-21	11/2022		
N01390	CHPT	179	HOUSEWIRING PROJ COUNSELOR POWERLINE	303,400.00	303,400.00	303,400.00	-	Year 1	Tolth, George	11/08/2018	MDAVIS	CJA-03-21	11/2022	Littlewater, Pueblo Pintado, Whitehorse Lake, Baca/Prewitt, Casamero Lake, Ojo Encino, Counselor	
N01391	NON-NTUA	9	EXTENSION ALAMO	455,870.87	455,870.87		455,870.87	Year 1	Begay, Norman	11/08/2018	MDAVIS	CMY-45-23	11/2026	Alamo, Ramah, Tohajilee	
N01392	NON-NTUA	1	POWERLINE/WATERLINE BACA-PREWITT POWERLINE	694,444.44	1,388,888.89	128,406.68	3,922.21	1,256,560.00	Year 1	Tolth, George	11/08/2018	MDAVIS	BFAU-29-19	*	Littlewater, Pueblo Pintado, Whitehorse Lake, Baca/Prewitt, Casamero Lake, Ojo Encino, Counselor
N01393	NON-NTUA	7	EXTENS WHITEHORSE LAKE	160,000.00	160,000.00		160,000.00	Year 1	Tolth, George	11/08/2018	MDAVIS	CJA-03-21	11/2022	Littlewater, Pueblo Pintado, Whitehorse Lake, Baca/Prewitt, Casamero Lake, Ojo Encino, Counselor	
N01394	NON-NTUA	8	POWERLINE EXTN TSAILE/WHEATFIELDS	133,884.48	133,884.48	63,863.31	70,021.17	Year 1	Slater, Carl	11/08/2018	MDAVIS	CJA-03-21	11/2022	Tsaille/Wheatfields, Lukachukai, Round Rock, Rough Rock, Rock Point	
N01395	CHPT	40	CEMETERY DILKON (JOHN DRAW)	20,032.12	20,032.12		20,032.12	Year 1	Slater, Carl	11/07/2018	LJYMM	CJA-03-21	11/2022	Tsaille/Wheatfields, Lukachukai, Round Rock, Rough Rock, Rock Point	
N01396	NTUA	16	POWERLINE HOUCK POWERLINE	250,000.00	250,000.00	250,000.00	-	Year 1	Yazzie, Cherilyn	11/09/2018	DSAM	CJA-03-21	11/2022	Dilkon, Indian Wells, Teesto, Whitecone, Greasewood Springs	
N01397	NTUA	26	EXTENSION IND WELLS (SALT	80,000.00	353,278.00	353,278.00	-	Year 1	Mitchell, Arbin	11/09/2018	DSAM	CJA-03-21	11/2022	Klagetoh, Wide Ruins, Houck, Lupton, Nahata Dzili Dilkon, Indian Wells, Teesto, Whitecone, Greasewood Springs	
N01398	NTUA	13	SEEP)POWERLINE KLAGETOH (SALT	40,000.00	40,000.00	40,000.00	-	Year 1	Yazzie, Cherilyn	11/09/2018	DSAM	CJA-03-21	11/2022		
N01399	NTUA	24	SPRGS)POWERLINE LUPTON POWERLINE	39,643.15	461,352.21	461,352.21	-	Year 1	Mitchell, Arbin	11/09/2018	DSAM	CJA-03-21	11/2022	Klagetoh, Wide Ruins, Houck, Lupton, Nahata Dzili	
N01400	NTUA	25	EXTENSION SAWMILL POWERLINE	6,036.07	95,110.49	95,110.49	-	Year 1	Mitchell, Arbin	11/14/2018	DSAM	CJA-03-21	11/2022	Klagetoh, Wide Ruins, Houck, Lupton, Nahata Dzili	
N01401	NTUA	4	EXTENSION WHITECONE SCATTERED	120,000.00	120,000.00	120,000.00	-	Year 1	Nez, Dr. Andy	11/14/2018	DSAM	CJA-03-21	11/2022	Crystal, Fort Defiance, Red Lake, Sawmill Dilkon, Indian Wells, Teesto, Whitecone, Greasewood Springs	
N01402	NTUA	14	PWRLINE EX WIDE RUINS	70,000.00	234,333.49	234,333.49	-	Year 1	Yazzie, Cherilyn		*				
N01403	NTUA	27	(TANNERSPRGS) PWRLN CORNFIELDS COMM/VETS	200,000.00	834,538.26	834,538.26	-	Year 1	Mitchell, Arbin		*			Klagetoh, Wide Ruins, Houck, Lupton, Nahata Dzili	
N01404	CHPT	122	CEMETARY CORNFIELDS RURAL	66,333.33	66,333.33		66,333.33	Year 1	James, Vince	11/14/2018	DSAM	CJA-03-21	11/2022	Jeddito, Cornfields, Ganado, Kindahlichee, Steamboat	
N01405	CHPT	125	ADDRESSING	10,000.00	10,000.00		10,000.00	Year 1	James, Vince	11/14/2018	DSAM	CJA-03-21	11/2022	Jeddito, Cornfields, Ganado, Kindahlichee, Steamboat	

N01406	CHPT	127	CORNFIELDS GREEN HOUSE PROJECT	1,000.00	1,000.00			1,000.00	Year 1	James, Vince	11/14/2018 DSAM	CJA-03-21	11/2022	Jeddito, Cornfields, Ganado, Kindahllichee, Steamboat
N01407	CHPT	20	ADDITION COYOTE CANYON BATHRM	126,315.33	126,315.33	108,168.51	18,146.82	0.00	Year 1	Notah, Nathan	11/14/2018 DSAM	CJA-03-21	11/2022	Coyote Canyon, Mexican Springs, Naschitti, Tohatchi, Bahastlah
N01408			CRYSTAL GKNOLL/SMESA WATERLINE	100,000.00	100,000.00			100,000.00	Year 1	Nez, Dr. Andy	11/14/2018 DSAM	CJA-03-21	11/2022	Crystal, Fort Defiance, Red Lake, Sawmill
N01409	CHPT	53	REHABILITATN FT DEFIANCE STREET	69,641.67				-	Year 1	Nez, Dr. Andy	*			Crystal, Fort Defiance, Red Lake, Sawmill
N01410	CHPT	148	ADDITION HOUCK BATHROOM	60,000.00	315,000.00	304,293.57	0.01	10,706.42	Year 1	Mitchell, Arbin	11/14/2018 DSAM	CJA-03-21	11/2022	Klagetoh, Wide Ruins, Houck, Lupton, Nahata Dzili
N01411	CHPT	149	CEMETARY HOUCK CHPTR COMMUNITY	46,722.00	46,722.00	46,722.00	-	-	Year 1	Mitchell, Arbin	*			Klagetoh, Wide Ruins, Houck, Lupton, Nahata Dzili
N01412	CHPT	31	CEMETARY NASCHITTI CHAPTER	50,000.00	50,000.00			50,000.00	Year 1	Notah, Nathan	11/14/2018 DSAM	CJA-03-21	11/2022	Coyote Canyon, Mexican Springs, Naschitti, Tohatchi, Bahastlah
N01413			REDLAKE UTILITY SYSTEM UPGRADE	70,000.00				-	Year 1	Nez, Dr. Andy	11/14/2018 DSAM	BFJY-11-19	*	Crystal, Fort Defiance, Red Lake, Sawmill
N01414	CHPT	57	ADDITIONS SAWMILL CH BATHROOM	150,000.00	50,000.00	37,500.00	12,500.00	-	Year 1	Nez, Dr. Andy	11/14/2018 DSAM	CJA-03-21	11/2022	Crystal, Fort Defiance, Red Lake, Sawmill
N01415	WL	3	WATERLINE TOHATCHI CHAPTER	200,000.00	833,333.33	631,101.41	202,231.92	(0.00)	Year 1	Notah, Nathan	11/14/2018 DSAM	CJA-03-21	11/2022	Coyote Canyon, Mexican Springs, Naschitti, Tohatchi, Bahastlah
N01416	WL	6	EXTENSION TOLIKAN WATERLINE	60,557.00	60,557.00			60,557.00	Year 1	Yanito, Curtis	11/19/2018 NFRANCI	CJA-03-21	11/2022	Mexican Water, Tolikan, Teenospos, Aneth, Red Mesa
N01417	WL	5	EXTENSION SHIPROCK WATERLINE	100,000.00				-	Year 1	Charles-Newton,	11/19/2018 NFRANCI	CJA-03-21	11/2022	Shiprock
N01418			CHINLE WATER WELL CONSTRUCTION	50,000.00	50,000.00			50,000.00	Year 1	Claw, Shawna Ar	11/27/2018 LJYMM	CJA-03-21	11/2022	Chinle
N01419	CHPT	162	FENCING PINON CHP PERIMETER	21,660.00	21,660.00			21,660.00	Year 1	Simonson, Germ.	11/27/2018 LJYMM	CJA-03-21	11/2022	Hard Rock, Forest Lake, Pinon, Black Mesa, Whippoorwill
N01420	CHPT	163	WITHDRAWAL PROJ PINON CHP RURAL	10,000.00	10,000.00			10,000.00	Year 1	Simonson, Germ.	11/27/2018 LJYMM	CJA-03-21	11/2022	Hard Rock, Forest Lake, Pinon, Black Mesa, Whippoorwill
N01421	CHPT	166	ADDRESSING PRJ PINON CHP RURAL	50,000.00	50,000.00			50,000.00	Year 1	Simonson, Germ.	11/27/2018 LJYMM	CJA-03-21	11/2022	Hard Rock, Forest Lake, Pinon, Black Mesa, Whippoorwill
N01422	CHPT	118	CAMERON DEMO FARM BIRDSPRINGS PHASE III	100,001.66				-	Year 1	Johnson, Casey	11/27/2018 SBEGAY	*	*	Cameron, Coalmine Canyon, Birdsprings, Leupp, Tolani Lake
N01423	NTUA	18	PWRLINE HARDROCK CHP WALK-IN	84,105.00	733,333.00	733,333.00		-	Year 1	Johnson, Casey	12/12/2018 SBEGAY	Added to C01786 BFAP-09		Lake
N01424	CHPT	157	SHOWER DCD-ADMINISTRATION FUNDS	52,289.00	52,289.00	4,175.15		48,093.85	Year 1	Simonson, Germ.	12/13/2018 LJYMM	CJA-03-21	01/2023	Hard Rock, Forest Lake, Pinon, Black Mesa, Whippoorwill
N01425			CHINLE N7 SOLAR ST LIGHT	200,000.00	600,000.00	515,390.63	1.54	84,607.83	Year 1	DCD-Administrat	12/27/2018 SBEGAY	CJA-03-21	01/2023	Window Rock
N01426	CHPT	115	FT DEFIANCE SOLAR STREET LIGHT	50,000.00	1,785,534.45	1,785,534.45	-	-	Year 1	Claw, Shawna Ar	01/09/2019 LJYMM	CJA-03-21	01/2023	Chinle
N01428			PINON SCATTERED	69,641.67	69,641.67	69,641.67		-	Year 2	Nez, Dr. Andy	*			Crystal, Fort Defiance, Red Lake, Sawmill
N01453	NTUA	28	POWERLINE PROJ TSAILE/WHEATFIELDS	180,000.00	180,000.00	180,000.00		-	Year 2	Simonson, Germ.	10/04/2019 NFRANCI	-	-	Hard Rock, Forest Lake, Pinon, Black Mesa, Whippoorwill
N01454	NTUA	3	POWERLINE TSELANI/COTTONWOOD	191,493.75	191,493.75	191,493.75		-	Year 2	Slater, Carl	10/04/2019 NFRANCI	-	-	Tsaile/Wheatfields, Lukachukai, Round Rock, Rough Rock, Rock Point
N01455	NTUA	2	PHASE I, II KINDAHLICHI POWERLINE	265,000.00	265,000.00	265,000.00		-	Year 2	Curley, Crystalyn	10/04/2019 NFRANCI	-	-	Tachee/Blue Gap, Many Farms, Nazini, Tselani/Cottonwood, Low Mountain
N01456	NTUA	19	EXTENSN KINDAHLICHI PL	371,729.00	371,729.00	371,729.00		-	Year 2	James, Vince	10/04/2018 DSAM	-	-	Jeddito, Cornfields, Ganado, Kindahllichee, Steamboat
N01457	NTUA	20	EXT(WOODSPRGS) TEESTO SCATTERED	366,873.00	366,873.00	366,873.00		-	Year 2	James, Vince	10/04/2019 DSAM	-	-	Jeddito, Cornfields, Ganado, Kindahllichee, Steamboat
N01458	NTUA	15	POWERLINE MEXICAN WATER PHASE 3	332,273.00	332,273.00	332,273.00		-	Year 2	Yazzie, Cherilyn	10/04/2019 DSAM	-	-	Dilkon, Indian Wells, Teesto, Whitecone, Greasewood Springs
N01459	NTUA	12	TEEC NOS POS PHASE 3	1,634,047.00	1,634,047.00	1,634,047.00		-	Year 2	Yanito, Curtis	10/03/2019 NFRANCI	CJA-03-21	10/2023	Mexican Water, Tolikan, Teenospos, Aneth, Red Mesa
N01460	NTUA	11	PWRLINE COPPERMINE SCATERED	2,233,813.51	2,233,813.51	2,233,813.51		-	Year 2	Yanito, Curtis	10/03/2019 NFRANCI	CJA-03-21	10/2023	Mexican Water, Tolikan, Teenospos, Aneth, Red Mesa
N01461	NTUA	21	PWRLINE	400,000.00	400,000.00	400,000.00		-	Year 2	Nez Begay, Heler	10/04/2019 SBEGAY	-	-	Coppermine, Kaibeto, Lechee, Tonalea/Red Lake, Bodaway/Gap
N01462	NTUA	17	LEUPP POWER LINE PROJ NAVAJO MOUNTAIN	733,333.00	733,333.00	733,333.00		-	Year 2	Johnson, Casey	10/04/2019 SBEGAY	-	-	Cameron, Coalmine Canyon, Birdsprings, Leupp, Tolani Lake
N01463	NTUA	8	PWRLINE	400,000.00	1,041,666.66	1,041,666.66		-	Year 2	Daniels, Herman	10/04/2019 SBEGAY	-	-	Inscription House, Navajo Mountain, Shonto, Ojato
N01464	NTUA	7	OLJATO PWRLINE PROJ	400,000.00	1,041,666.66	1,041,666.66		-	Year 2	Daniels, Herman	10/04/2019 SBEGAY	-	-	Inscription House, Navajo Mountain, Shonto, Ojato
N01465	NTUA	9	SHONTO PHASE II PWRLINE CHICHLITAH PWRLINE	400,000.00	1,041,666.66	1,041,666.66		-	Year 2	Daniels, Herman	10/4/2019	-	-	Inscription House, Navajo Mountain, Shonto, Ojato
N01467	NON-NTUA	4	PROJECT COPPERMINE	337,520.00	337,520.00			337,520.00	Year 2	Parrish, Shaandil	02/12/2020 SBEGAY	-	-	Chilchinbeto, Dennehotso, Kayenta
N01468	CHPT	138	CHP-PIPELINE/FIREFL	400,000.00	350,000.00			350,000.00	Year 2	Nez Begay, Heler	07/30/20 SBEGAY	BFN-26-19		Coppermine, Kaibeto, Lechee, Tonalea/Red Lake, Bodaway/Gap

N01469	NON-NTUA	2	TSELICHII PWRLINE PROJECT	305,393.00	305,393.00			305,393.00	Year 2	Yazzie, Lester	02/12/2020 SBEGAY	-	-	Baahaali, Chichiltah, Manuelito, Red Rock, Rock Springs, Tsayatoh	
N01470	CHPT	130	JEDDITO BATHRM ADD.GOLDWTRLOOP	363,134.33	363,134.33	348,999.12		14,135.21	Year 2	James, Vince	02/12/2020 DSAM	-	-	Jeddito, Cornfields, Ganado, Kindahlichee, Steamboat	
N01471	CHPT	131	JEDDITO BTHRM ADD.UPPERHL/STRK	363,134.34	363,134.34	348,999.12		14,135.22	Year 2	James, Vince	02/12/2020 DSAM	-	-	Jeddito, Cornfields, Ganado, Kindahlichee, Steamboat	
N01472	CHPT	145	HOUSEWIRING LUPTON CHAPTER	13,000.00	113,000.00			113,000.00	Year 2	Mitchell, Arbin	02/12/2929 DSAM	BFD-45-22 F	CJA03-21	Klagetoh, Wide Ruins, Houck, Lupton, Nahata Dziil	
N01473	CHPT	85	GADIIAH/TOKOI INFRASTRUCTURE	300,000.00	300,000.00	135,591.88	164,408.12	-	Year 2	Crotty, Amber	09/04/2020 NFRANC	CJA-03-21	09/2024	Cove, Toadlena/Two Grey Hills, Red Valley, Sanostee, Sheepsprings, Beclabito, Gadiiahi/To'koi	
N01474	CHPT	98	HOUSE-HOUSE WIRING INSCRIPTION	50,000.00	165,000.00	162,190.45		2,809.55	Year 2	Daniels, Herman	09/10/2020 SBEGAY	Chg BFJY-13-20 & BFMY-C		Inscription House, Navajo Mountain, Shonto, Oljato	
N01475	NUA	10	PRWLINE	661,666.68	725,666.68	661,666.68		64,000.00	Year 3	Daniels, Herman	11/13/2020 SBEGAY	-	-	Inscription House, Navajo Mountain, Shonto, Oljato	
N01495	CHPT	63	KAYENTA POWERLINE	1,344,623.31	1,344,623.31	1,344,623.31		-	Year 2	Parrish, Shaandii	9/10/2021	BFAP-12-21		Chilchinbeto, Dennehotso, Kayenta	
N01496			LEUPP POWERLINE	250,000.00	250,000.00			250,000.00	Year 2	Johnson, Casey	09/10/21 SBEGAY	BFO-50-18	CMY-45-23 e	Lake	
N01498			KLAGETOH SCATTERED POWERLINE	184,516.00	184,516.00			184,516.00	Year 2	Mitchell, Arbin	BFJN-19-21 10/06/21	CJA-03-21	open 4 years	Klagetoh, Wide Ruins, Houck, Lupton, Nahata Dziil	
N01499	NON-NTUA	5	OJO ENCINO CHP POWERLINE	120,627.16	120,627.16			120,627.16	Year 2	Tolth, George	11/9/2021 SBEGAY	CMY-45-23	11/2024	Baca/Prewitt, Casamero Lake, Ojo Encino, Counselor	
N01501	WL	2	ROUGH ROCK CHP WATERLINE PRJ	588,000.00	588,000.00			588,000.00	Year 3	Slater, Carl	02/11/2022 BY LKJ	BFJA-01-20		Tsaile/Wheatfields, Lukachukai, Round Rock, Rough Rock, Rock Point	
N01502	WL	1	TSELANI/COTTONWOOD WATERLINE	265,000.00	265,000.00			265,000.00	Year 3	Curley, Crystalyn	02/11/2022 BY LKJ	BFO-34-20		Tachee/Blue Gap, Many Farms, Nazlini, Tselani/Cottonwood, Low Mountain	
N01503			SHIPROCK SOUTH WASTEWR EXT P2	100,000.00	100,000.00			100,000.00	Year 3	Charles-Newton,	02/11/2022 NFRAN	Moved Funds	-	Shiprock	
N01521	NON-NTUA	3	MANUELITO CHP PWRLINE PROJECT	397,580.00	397,580.00			397,580.00	Year 3	Yazzie, Lester	04/14/2022 SBEGAY	-	-	Baahaali, Chichiltah, Manuelito, Red Rock, Rock Springs, Tsayatoh	
N01522			LUPTON BASKETBALL COURT DEVELP	53,795.00	-			-	Year 2	Mitchell, Arbin	5/5/2022	BFN-38-20	Chg C01909 &	Klagetoh, Wide Ruins, Houck, Lupton, Nahata Dziil	
N01523	CHPT	143	LUPTON CEMETERY	100,000.00	100,000.00			100,000.00	Year 3	Mitchell, Arbin	5/13/2022	CMY-45-23	05/2028	Klagetoh, Wide Ruins, Houck, Lupton, Nahata Dziil	
N01534	NON-NTUA	6	PUEBLO PINTADO BADGER SPR PWR	284,840.84	284,840.84			284,840.84	Year 3	Tolth, George	07/29/2023 NFRANC	CMY-45-23	09/30/2026	Baca/Prewitt, Casamero Lake, Ojo Encino, Counselor	
C01959			NENAHNEZAAD CHPTR ROOF REPAIR	200,000.00	200,000.00			200,000.00		Nez, Rickie	07/28/2025 NF BFJN-	Tnsf fm C018-		Burnham, Nenahnezad, Upper Fruitland, Tse Daa Kaan, Newcomb, San Juan	
C01960			NENAHNEZAAD CHPTR WAREHOUSE	280,444.44	280,444.44			280,444.44		Nez, Rickie	07/2025 Nfrancisco	Trnf fm C018-		Burnham, Nenahnezad, Upper Fruitland, Tse Daa Kaan, Newcomb, San Juan	
N02018			NENAHNEZAAD CHAPTER SKID STEER	114,000.00	114,000.00			114,000.00		Nez, Rickie	CFJN-24-25 Chg form	07/2025 NFR	Trnf from C01	Burnham, Nenahnezad, Upper Fruitland, Tse Daa Kaan, Newcomb, San Juan	
N02019			NENAHNEZAAD CHAPTER FARM EQUIP	100,000.00	100,000.00			100,000.00		Nez, Rickie	BFJN-24-25 Cng form	07/28/25 NFF	Trnf from C01	Burnham, Nenahnezad, Upper Fruitland, Tse Daa Kaan, Newcomb, San Juan	
N02020			PINON PUBLIC SAFETY UTILITIES	400,000.00	400,000.00			400,000.00			12/10/2025 TTSOSIE	-	-		
N02021			PINON COLLEGE LAND WITHDRAWAL	83,000.00	83,000.00			83,000.00			12/10/2025 TTSOSIE	-	-		
				77,097,979.24	94,812,195.35	62,268,076.6	2,278,142.49	30,265,976.75							
408118	CHPT	52	FT DEFIANCE SOLAR ST	972,025.00	972,025.00	972,025.00	-	-		Nez, Dr. Andy				Crystal, Fort Defiance, Red Lake, Sawmill	
			Total:	78,070,004.24	95,784,220.35	63,240,101.6	2,278,142.49	30,265,976.75							
* PENDING CAP-35-18 PROJECTS					3,632,446.65	-	-	3,632,446.65							
				78,070,004.24	99,416,667.00	63,240,101.6	2,278,142.49	33,898,423.40							
C01684	18		BAHASTL/AH/T		238,091.16		48,354.85		0.8	0.2					
C01685	90		CORNFIELDS C		90,000.00				1						